




Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01 Piping Test Packs	
	6.02 Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01 Service Test, GLT, CLT and N2 Purging Certificates	
	7.02 Piping Commissioning Check Lists	
8	Mechanical Pre-Commissioning	
	8.01 System Mechanical Index	
	8.02 Equipment Drawings	
	8.03 Equipment Datasheets	
	8.04 Boxing-up Certificates	

 ETROJET		System ID	030-EL-001
 EGPC		System Description	Substation Power Transformers 11/6.6kV
Project No. 1251-100 Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)			
 Enppi			



	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	




13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

System ID	System Description
030-EL-001	Substation Power Transformers 11/6.6kV

Pre-commissioning and Commissioning Dossier Content:

Section	Description	Status
1-	Mechanical Completion Certificate (MCC) Ready For Start-up (RFSU)	
2-	System Punch Lists	
3-	System Limits Marked Up	
4-	FAT Test Report & Certificates	
5-	System Index.	
6-A-	Electrical Pre-commissioning	
	6.A.1 General Arrangement and Wiring Diagrams	
	6.A.2 Single line Diagram	
	6.A.3 Electrical Panel Schedule	
	6.A.4 Electrical Cable Schedule	
	6.A.5 Pre-Commissioning Check List	
6-B-	Electrical Commissioning	
	6.B.1 Commissioning Check List	
7-	Red Mark-Up Drawings (If Any)	

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
<div>I-Mechanical Completion Certificate (MCC)</div>					

DATE	31/8/2021		31/8/2021
SIGNATURE			
TITLE	QC EGI engineer	Construction Mgr.	Eloc. engineer
NAME	Soby Seleem	Mohamed Abbas	Mohamed + Ibrahim
COMPANY	PETROJET	ENPPI	PMC

EXCEPTIONS:

THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYSTEM IS MECHANICALLY COMPLETED ON THE DATE AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.


SYSTEM ID	: 030-EL-001
SYSTEM NAME	: Substation Power Transformers 11/6.6kV
PROJECT No	: 01251-100
PROJECT TITLE	: CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

SYSTEM MECHANICAL COMPLETION CERTIFICATE
(MCC)



2- Ready for Startup Certificate (RFSU)


System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6KV




Enppi Petrojet

Project: 01251-100

CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



DATE	17-6-2021
SIGNATURE	
TITLE	Commissioning Manager
NAME	Ahmed El Shafie
COMPANY	ENPPI
	PPC

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-30)

PROJECT No. : 1251-100


SYSTEM /AREA /PLANT : Substation Power Transformers 11/6.6kV

SYSTEM /AREA /PLANT No. : 030-EL-001

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

EXCEPTIONS :

DATE	17-6-2021
SIGNATURE	
TITLE	Commissioning Mgr
NAME	Ahmed El Shorfa
COMPANY	CONSORTIUM
PPC	

EXCEPTIONS:

*RFV for (30-SUB-PTA-1A) to be done after solving leakage problem.

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM / AREA / PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-02)

PROJECT No. : 1251-100

SYSTEM / AREA / PLANT : Substation Power Transformers 11/6.6kV

SYSTEM / AREA / PLANT No. : 030-EL-001



Enppi









3-System Punch Lists



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV







Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)





						PUNCH LIST	
PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)							
PROJECT NUMBER : 01251-100				DISCIPLINE: UTILITIES			
SYSTEM NAME: Substation Power Transformers 11/6.6kV System				SYSTEM ID: 030-EL-001			
SUB-SYSTEM NAME:				SUB-SYSTEM ID:			
NO		DESCRIPTION		CAT	ACTION BY	DISP	CLEARANCE APPROVED BY
1.	All Cables to be installed and tested		A	PTJ	ELF		
2.	Power Transformer Accessories to be installed		A	PTJ/Enppi	ELF		
3.	NER to be Aligned Properly by vendor oil filling [Enppi/PTJ]		B	PTJ	ELF		



<div><div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div></div>		<div>System ID</div> <div>030-EL-001</div>	<div>System Description</div> <div>Substation Power Transformers 11/6.6kV</div>
<div>4-System Limits Marked Up P&ID</div>			

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EI-001	System Description	Substation Power Transformers 11/6.6kV
<div>6- Piping Pre-Commissioning</div>					

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div>  </div> </div>	<div>System ID</div> <div>030-EL-001</div>
--	--

6.02- Piping Pre-commissioning Check Lists

System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>پترو جت Petrojet Company</p></div></div>	

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div>  </div> </div>	<div>System ID</div> <div>030-EL-001</div>
--	--

7.01- Service Test, GLT, CLT and N2 Purging Certificates



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV





Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)







7.02- Piping Commissioning Check Lists



System ID	System Description
030-EI-001	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>ARABIAN PIPELINE COMPANY شركة خطوط الأنابيب العربية</p></div></div>	



<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
<div>8.01- System Mechanical Index</div>					



8.02- Equipment Drawings

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div><div><div>Enppi Petrojet</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	



<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div>  </div> </div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>8.03- Equipment Datasheets</div>	



<div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6KV
<div>8.04- Boxing-up Certificates</div>					

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID 030-EL-001	System Description Substation Power Transformers 11/6.6kV
<div>8.05- Grouting Certificates</div>			



<div><div><div>Enppi</div><div>PROJECT</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>		<div>System ID</div> <div>030-EI-001</div>	<div>System Description</div> <div>Substation Power Transformers 11/6.6kV</div>
<div>8.06- Pre-Alignment Certificates</div>			



8.07- Mechanical Pre-Commissioning Checklists



<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-001	System Description	Substation Power Transformers 11/6.6kV
---	--	-----------	------------	--------------------	--



<div> <div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div> </div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>9-Mechanical Commissioning</div>	

9.04- Mechanical Commissioning Checklists



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div>  </div> </div>	

<div><div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div></div>		System ID	030-EL-001
		System Description	Substation Power Transformers 11/6.6kV
<div>9.05- Mechanical Supplier Check Lists & Reports</div>			



<div>  <div> <div>Project: 0125I-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div>10- Instrumentation Pre-Commissioning</div>	

<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6KV
<div>10.01-System Instrument Index</div>	



10.02- Instrument Data Sheets

System Description	Substation Power Transformers II/6.6KV
System ID	030-EL-001
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	



10.03- Instrument Cable Schedule

System Description	Substation Power Transformers II/6.6KV
System ID	030-EL-001
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	

10.04-System Instrumentation Wiring Diagram


System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>	

10.06- Instruments Cables Schedule

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div><div>Enppi PETROJET</div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>	

10.07- Instruments Cables Laying Certificates


System ID	030-EI-001
System Description	Substation Power Transformers 11/6.kV





Enppi
PETROJET



Project: 01251-100

CRUDE OIL TANK FARM PROJECT (AGROOD AREA)







<div>  <div> <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div> </div>	<div> <div>System ID</div> <div>030-EI-001</div> </div>	<div> <div>System Description</div> <div>Substation Power Transformers 11/6.6kV</div> </div>
<div> <div>10.08- Instruments Cables Termination Certificates</div> </div>		

10.09- Instruments Cables Testing Certificates



Substation Power Transformers 11/6.6kV	System Description
030-EI-001	System ID
<div><div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div></div><div></div></div>	



10.10- Instruments Calibration Certificates

System ID	030-ET-001
System Description	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>الوزارة العراقية للنفط Ministry of Oil, Iraq</p></div></div>	



<div><p>Enppi PETROJET</p></div> <div><p>Project: 01251-100</p><p>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p><div><p>المملكة العربية السعودية وزارة البترول والثروة المعدنية</p></div></div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6KV

10.11- Instrument Loop Checks Certificates

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div>  </div> </div>	<div>System ID</div> <div>030-EL-001</div>
--	--


<div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div>		System ID 030-EL-001	System Description Substation Power Transformers 11/6.6KV
<div>10.13- Instrumentation Supplier Check Lists & Reports</div>			

11.01 - Instrumentation Function Test Certificates


System Description	Substation Power Transformers 11/6.6kV
System ID	030-EI-001
<div><div> PETROJET</div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div> الهيئة العامة للغازات والبترول الهيئة العامة للغازات والبترول</div></div>	

11.02- Instrumentation Supplier Check Lists & Reports



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV


PETROJET



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)


المملكة العربية السعودية
وزارة النفط
Petrojet Company

12- Electrical Pre-Commissioning



System Description	Substation Power Transformers 11/6.6KV
System ID	030-EI-001
<div data-bbox="1145 1944 1423 2027"> PETROJET</div> <div data-bbox="545 1951 1050 2009">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="272 1933 469 2018"> المملكة العربية السعودية وزارة النفط</div>	

12.01 - System Electrical Index

System ID	System Description
030-EI-001	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi Petrojet</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>الهيئة العامة للغذاء والدواء Saudi Aramco</p></div></div>	


P1-030-SUB-PTR-1A ✓
P1-030-SUB-PTR-1B ✓
P2-030-SUB-PTR-1A ✓
P2-030-SUB-PTR-1B ✓
P3-030-SUB-PTR-1A ✓
P3-030-SUB-PTR-1B ✓
C1-030-SUB-AVR-1A ✓
C1-030-SUB-AVR-1B ✓
C2-030-SUB-PTR-1A ✓
C2-030-SUB-PTR-1B ✓
C3-030-SUB-AVR-1A ✓
C3-030-SUB-AVR-1B ✓
G1-030-SUB-NER-1A ✓
G1-030-SUB-NER-1B ✓
G2-030-SUB-NER-1A ✓
G2-030-SUB-NER-1B ✓
P-030-SUB-AVR-1A ✓
P-030-SUB-AVR-1B ✓
P1-030-SUB-NER-1A ✓
P1-030-SUB-NER-1B ✓
P1-030-SUB-PTR-1A ✓
P1-030-SUB-PTR-1B ✓
P2-030-SUB-PTR-1A ✓
P2-030-SUB-PTR-1B ✓
030-SUB-NER-1A ✓
030-SUB-NER-1B ✓
030-SUB-PTR-1A ✓
030-SUB-PTR-1B ✓

12.02- Electrical Drawings

System ID	System Description
030-EL-001	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div></div>	



EQUIPMENT NO.	EQUIPMENT TAG	DESCRIPTION	FUNCTION
35-20-01-05-11	71	110V, 120W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-12	72	110V/60W, 50W AIR POWER TRANSDUCER	FLOOR
35-20-01-05-13	73	110V/60W, 50W AIR POWER TRANSDUCER	FLOOR
35-20-01-05-14	74	800W, 100W/100W HEATING, HEATING, HEATING	FLOOR
35-20-01-05-15	75	800W, 100W/100W HEATING, HEATING, HEATING	FLOOR
35-20-01-05-16	76	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-17	77	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-18	78	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-19	79	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-20	80	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-21	81	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-22	82	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-23	83	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-24	84	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-25	85	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-26	86	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-27	87	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-28	88	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-29	89	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-30	90	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-31	91	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-32	92	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-33	93	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-34	94	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-35	95	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-36	96	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-37	97	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-38	98	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-39	99	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-40	100	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-41	101	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-42	102	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-43	103	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-44	104	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-45	105	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-46	106	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-47	107	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-48	108	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-49	109	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-50	110	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-51	111	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-52	112	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-53	113	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-54	114	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-55	115	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-56	116	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-57	117	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-58	118	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-59	119	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-60	120	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-61	121	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-62	122	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-63	123	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-64	124	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-65	125	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-66	126	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-67	127	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-68	128	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-69	129	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-70	130	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-71	131	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-72	132	800W, 100W AIR REGULATED MICROFAN	FLOOR
35-20-01-05-73</			

[illegible]

DATE	DESCRIPTION	BY	CHECKED	ISSUED APPROVED
2016-05-10	RE-ORDER FOR CONSTRUCTION	WJ	SWA	WJ
2016-05-10	ORDER FOR CONSTRUCTION	WJ	SWA	WJ
2016-05-10	RE-ORDER FOR ORDER	WJ	SWA/NA	WJ
2016-05-10	ORDER FOR ORDER	WJ	SWA/NA	WJ

[illegible]

EGPC
THE EGYPTIAN GENERAL PETROLEUM CO.
المحبة العامة المصرية للنفط

الموقع : عجمه
 لاجل البيع العامة المصرية للتداول
 : THE EGYPTIAN GENERAL PETROLEUMS CORPORATION (EGPC)

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)

التركة الهندسية للصناعات الكهربائية والكبريت

Supply **ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES**

1100	01251-100-030-EEB-001	1 OF 1	3
------	-----------------------	--------	---

**SUPPLIER'S DOCUMENT COVER PAGE
(FOR A4/A3 DOCUMENTS ONLY)**

SUPPLIER'S NAME :		Schneider Electric Egypt	
PURCHASE ORDER No :		01251-100-510-54-38	
DOCUMENT TITLE :		000-SUB-NER-1A/B GA Drawings (Typical)	
TOTAL No OF PAGES :		Cover page + 05	
SUPPLIER'S ORDER No :			

SUPPLIER'S OWN DOCUMENT No	SUPPLIER'S REVISION	DATE	SUPPLIER APPROVAL SIGNATURE
----------------------------	---------------------	------	-----------------------------

00	14/06/2020	Mahmoud Reda
01	30/06/2020	Mahmoud Reda
02	07/07/2020	Mahmoud Reda

SUPPLIER DOCUMENT REVIEW		PROJECT TITLE : EGPC - Crude Oil Tank Farms (Main Transformer)	ENPPI PROJECT NUMBER : 01251-100	PACKAGE DESCRIPTION : Power Transformers	EQUIPMENT TAG :	CODE IDENTIFIER : D99
--------------------------	--	--	----------------------------------	--	-----------------	-----------------------

PERMISSION TO PROCEED DOES NOT CONSTITUTE ACCEPTANCE OR APPROVAL OF DESIGN DETAILS, CALCULATIONS, ANALYSIS, TEST METHODS OR MATERIALS DEVELOPED OR SELECTED BY SUPPLIER FROM FULL COMPLIANCE WITH CONTRACTUAL OBLIGATIONS.

1. WORK MAY PROCEED.

2. REVISE AND RESUBMIT IN ACCORDANCE WITH COMMENTS, WORK MAY PROCEED SUBJECT TO INCORPORATION OF CHANGES INDICATED.

3. REVISE AND RESUBMIT, (MAJOR COMMENTS) WORK MAY NOT PROCEED.

4. REJECTED, (REASON TO BE SPECIFIED ON THE DOCUMENT).









5. HOLD FOR A SPECIFIC REASON (TO BE SPECIFIED ON THE DOCUMENT).

NAME: Shehab Awad

SIGNATURE: DATE : 08/07/2020

2	01251-100-S38-D99-0005
REV	DOCUMENT NUMBER

10000-Z-000-PM1-FRM-0033 (11/14)



Copyright
Sampling
Sharing
Copying
CRIMINAL


Manufacturer
hikar
www.hikar.com

Rev. No.	Revision Date	Designed By	Checked By	Approved By
05	07.07.2020	C.C.	M.B.	S.C.
03	20.06.2020	C.C.	M.B.	S.C.
02	11.06.2020	C.C.	M.B.	S.C.
01	16.03.2020	A.Y.	M.B.	S.C.
00	18.01.2020	Y.O.	M.B.	S.C.

Product
6,6 /N3 kv 19 Ohm 200 A 10 Sec.
NEUTRAL EARTHING RESISTOR

Title
TECHNICAL DRAWING
Drawing Nr
NTD.M.BA.ZA.10T.01R.23P.20.0069

Tolerance
Measuring Unit
Sheet
Revision



CME-420 Setting Values		
Duty Cycle	Resistor Status	
C14 100 A 4 sec.	Resistor Online	
C24 300 A 0.1 sec.	Resistor Short Circuit	

Resistor (R)	: 19 Ohm 200 A 10 sec.
Current Transformer (CT)	: 200 / 1 A, 5P20, 15 VA, 1 pc.
Over Current Relay (51N)	: CME-420, 1 pc.
Miniature Circuit Breaker (MCB)	: 2x2 A, 4.5 kA, C type, 2 pcs.
Heater (TH)	: 100 W 230 Vac, 1 pc.

Wiring Diagram

COPYRIGHT		Manufacturer		Product		Tolerance	
Sampling Sharing Copying		(User)		(Unit)		(Tolerance)	
CRIMINAL		Hilkar		6,6 /3 kv 19 Ohm 200 A 10 Sec.		Measuring Unit	
www.hilkar.com		05		07.07.2020		NEUTRAL EARTHING RESISTOR	
		03		20.06.2020		C.C.	
		02		11.06.2020		C.C.	
		01		16.03.2020		A.Y.	
		00		18.01.2020		Y.O.	
Rev. No.		Rev. No.		Revision Date		Designed By	
						Checked By	
						Approved By	
						Title	
						TECHNICAL DRAWING	
						Drawing Nr	
						NTD.M.BA.2A.10T.01R.23P.20.0069	
						Revision	

1 mm Stainless Steel Name Plate

Hilkar
elektrik

www.hilkar.com

Made in TURKEY

NEUTRAL EARTHING RESISTOR

6,6/√3 (50 Hz) kV 19 Ω 200 A 10 Sec.

DUTY CYCLE 3 times per hour TYPE

NTD.M.BA

CT(S) RATIO 200/1 A WEIGHT * kgs

VT(S) RATIO 7,2 / 20 / 60 kV STANDARD IEEE 32

B.I.L. 7,2 / 20 / 60 kV SERIAL NO **

PROTECTION DEGREE IP 23 PRODUCTION YEAR 2020

Temperature Coefficient: 0,000915 @ 25 °C

Heater: 100 W, 230 Vac

* Exact weight will be specified after production

** Serial numbers: 75280620 - 75290620 - 75300620 - 75310620

75320620 - 75330620 - 75340620 - 75350620 - 75360620 - 75370620

75380620 - 75390620 - 75400620 - 75410620

COPYRIGHT

Manufacturer

Product (Name)
6,6 /√3 kV 19 Ohm 200 A 10 Sec.
NEUTRAL EARTHING RESISTOR

Tolerance
(Tolerans)
Measuring Unit
(ölçü birimi)



Hilkar

CRIMINAL

www.hilkar.com


Doc.No. 12001.001 Rev.00

Revizyon	Revizyon Tarihi	Revizyon İçeriği	Revizyon Yapılan	Revizyon Onaylayan
05	07.07.2020	C.C.	M.B.	S.C.
03	20.06.2020	C.C.	M.B.	S.C.
02	11.06.2020	C.C.	M.B.	S.C.
01	16.03.2020	A.Y.	M.B.	S.C.
00	18.01.2020	Y.O.	M.B.	S.C.

Revizyon	Revizyon Tarihi	Revizyon İçeriği	Revizyon Yapılan	Revizyon Onaylayan
05	07.07.2020	C.C.	M.B.	S.C.
03	20.06.2020	C.C.	M.B.	S.C.
02	11.06.2020	C.C.	M.B.	S.C.
01	16.03.2020	A.Y.	M.B.	S.C.
00	18.01.2020	Y.O.	M.B.	S.C.

Revizyon	Revizyon Tarihi	Revizyon İçeriği	Revizyon Yapılan	Revizyon Onaylayan
05	07.07.2020	C.C.	M.B.	S.C.
03	20.06.2020	C.C.	M.B.	S.C.
02	11.06.2020	C.C.	M.B.	S.C.
01	16.03.2020	A.Y.	M.B.	S.C.
00	18.01.2020	Y.O.	M.B.	S.C.



TAG Number Plate (Stainless Steel)




TAG NUMBERS: 010-SUB-NER-1A, 010-SUB-NER-1B, 020-SUB-NER-1A, 020-SUB-NER-1B, 021-SUB-NER-1A, 021-SUB-NER-1B, 022-SUB-NER-1A, 022-SUB-NER-1B, 030-SUB-NER-1A, 030-SUB-NER-1B, 031-SUB-NER-1A, 031-SUB-NER-1B, 070-SUB-NER-1A, 070-SUB-NER-1B

COPYRIGHT		Manufacturer		Product		Tolerance	
Sampling Sharing Copying		(User)		(Unit)		(Measuring Unit)	
CRIMINAL		Hikar		6,6 /V3 kv 19 Ohm 200 A 10 Sec.		NEUTRAL EARTHING RESISTOR	
www.hikar.com		05		07.07.2020		C.C.	
		03		20.06.2020		C.C.	
		02		11.06.2020		C.C.	
		01		16.03.2020		A.Y.	
		00		18.01.2020		Y.O.	
Doc No: 12001-F001 Rev:00		Rev. Nr.		Revision Date		Designed By	
						Checked By	
						Approved By	
						Drawing Nr	
						NTD.M.BA.2A.10T.01R.23P.20.0069	
						Revision	
						(Revizii)	

PAGE 1 OF 1

[illegible]



(**) Empty fields in the rating plate will be engraved after tests.
Plate Dimensions : 1 x 297 x 420 mm.
Plate Material : CR-NI (SS304)


REV	REVISION NO	DATE	AUTHOR	CHECK	APPROVAL	MODIFICATIONS
003	ADH-171	20.07.2020	A.A.MER	B.GÖZÜRK	Y.YALAZ	
002	ADH-1402	03.07.2020	A.A.MER	B.GÖZÜRK	Y.YALAZ	
001	ADH-1401	16.06.2020	A.A.MER	B.GÖZÜRK	Y.YALAZ	

TOSB Organize Sanayi Bölgesi 1.Cadde No : 6 Şekerpınar - Çayırova - Kocaeli / TÜRKİYE			
TRANSFORMER TYPE	MINERA MP	YEAR OF MANUFACT.	SERIAL NO.
RATED POWER	8000 / (10000) kVA	FREQUENCY	50 Hz
CONNECTION GROUP	Dyn11	NUMBER OF PHASES	3
RATED VOLTAGE (V)		RATED CURRENT (A)	
HV	LV	HV	LV
11000	6600	419,9 / (529,9)	699,8 / (874,8)
BASE (kVA)	SHORT CIRCUIT IMPEDANCE		
8000	POS.1	%	
	POS.9B	%	
	POS.17	%	
INSULATION LEVEL		HV: LI 75 kV AC 28 kV / LV: LI 60 kV AC 20 kV	
TOTAL MASS		20500 kg	MASS OF INSULATING LIQUID 4400 kg
UNTANKING MASS		10400 kg	TYPE OF INSULATING LIQUID APAR 60 U (IEC60296)
TRANSPORTATION MASS		15500 kg	TANK,RADIATORS ARE VACUUM PROOF.
TRANSFORMER IP CLASS : IP55 TANK IP CLASS : IP66			

HIGH VOLTAGE (TAPPING RATE : ± 10%)				
CONNECTION DIAGRAM	VOLTAGE (V)	CURRENT (A) ONAN / (ONAF)	TAP CHANGER SELECTOR	POS.
	12100	381,7	477,1	1
	11963	386,1	482,6	2
	11825	390,6	488,2	3
	11688	395,5	494,0	4
	11550	399,9	499,9	5
	11413	404,7	505,9	6
	11275	409,6	512,1	7
	11138	414,7	518,4	8
	11000	419,9	524,9	9A
	11000	419,9	524,9	9B
	11000	419,9	524,9	9C
	10863	425,2	531,5	10
	10725	430,7	538,3	11
	10588	436,3	545,3	12
	10450	442,0	552,3	13
	10313	447,9	559,9	14
	10175	453,9	567,4	15
	10038	460,2	575,2	16
	9900	466,5	583,2	17

LOW VOLTAGE		
CONNECTION DIAGRAM	VOLTAGE (V)	CURRENT (A)
	6600	437,4 / (546,7)

CURRENT TRANSFORMERS			
DEFINITION	BURDEN (VA)	RATIO (A / A)	CLASS
T1	10	875 / 2	CL3



CRP100D283175



Customer : SE EGYPT
Sales Office : M283175-176-177-178
Drawing No : CRP100D283175
Scale : 1 : 1
Date : 21.05.2020
Designed by : A.A.MER
Checked by : B.GÖZÜRK
Approved by : Y.YALAZ

CTP1000283175

CTP1000283175



CTP1000283175

CTP1000283175



Technical drawing of a rectangular plate. The drawing shows a rectangle with dimensions 148 (width) and 297 (height). The text "PLATE 0297 x 148 CRAN MATERIAL T9047" is written vertically along the right edge. The text "Black engraving on white background" is written vertically along the left edge. The text "Dimensions 1 x 297 x 148 mm." is written vertically along the left edge. The text "Material : STAINLESS STEEL 304" is written vertically along the left edge. The drawing includes a small square symbol in the top right corner and a small circle symbol in the bottom right corner.



Dimensions without tolerances according to ISO 13920 class D coarse		Surface texture ISO 1302	All Dimensions in millimetres unless otherwise stated	IF IN DOUBT PLEASE ASK
Manufacturer Schneider Electric	Approved by KAYMAR	Customer CRUDE OIL		
Material 102 7703 102 7703	Designation AACR	Serial number M23175-176-177-178		
Date 16.06.2020	Approved by ADH-E	Drawing No. CTP100D283175	Scale 1	Scale 4:
Drawn by KAYMAR	Checked by KAYMAR	NAME PLATE	Scale 1	Scale 4:
		Code No.		

12.03- Motor Datasheets



System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div> <div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> </div> </div> <div>  </div> </div>	

12.04- Electrical Cables Schedule

<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV

<div>Enppi PETROJET</div> <div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div></div>		System ID 030-EL-001	System Description Substation Power Transformers 11/6.6KV
<div>12.05- Electrical Cables Laying Certificates</div>			

12.06- Electrical Cables Testing Certificates

System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div><div><p>Enppi PETROJET</p></div><div><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div><div><p>پتروجت Petrojet Company</p></div></div>	



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI

INSPECTION DATE & TIME

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

SYSTEM NO.:

SHEET NO

DISCIPLINE

ELECTRICAL

DOCUMENT NO

ITR-EL-0006A

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE:

SUBSTATION

SERIAL:

17015900385

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NUETRAL "M.Ohm"			PHASES & NUETRAL TO ARMOR			RESULT		
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
17	P-030-SUB-LPDP-1	3.5x120	✓	OL	OL	OL	OL							✓	
18	P-030-SUB-ASP-1	3.5x120	✓	OL	OL	OL	OL							✓	
19	P-030-EPM1-UPDP-1	3.5x50	✓	OL	OL	OL	OL							✓	
20	P1-030-SUB-ACUPS-1	3x10	✓	OL			OL							✓	
21	P-030-SUB-IRP-1	3x10	✓				OL							✓	
22	D-030-SUB-LVSWG-1A	3x10	✓				OL							✓	
23	D-030-SUB-LVSWG-1B	3x10	✓				OL							✓	
24	D-030-SUB-IRP-1	3x10	✓				OL							✓	
25	P1-030-SUB-LVSWG-1A	3x10	✓				OL							✓	
26	P1-030-SUB-LVSWG-1B	3x10	✓				OL							✓	
27	C1-030-SUB-ACUPS-1	3x2.5	✓				OL							✓	
28	C2-030-SUB-ACUPS-1	3x2.5	✓				OL							✓	
29	C1-030-SUB-DCUPS-1	3x2.5	✓				OL							✓	
30	C2-030-SUB-DCUPS-1	3x2.5	✓				OL							✓	
31	P-030-SUB-AVR-1A	3x4	✓				OL							✓	
32	P-030-SUB-AVR-1B	3x4	✓				OL							✓	

Remarks :-

Reference :-

PETROJET		ENPPI	PMC
H.A.H.		Revised	

ITR-EL-0006A



Enppi
ESTD 1985

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

INSPECTION DATE & TIME

02/06/2021

DOCUMENT No.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

AREA / PACKAGE:

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

SERIAL:

17015900385

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
1	C1-030-SUB-AVR-1A	10x2.5	✓	0.0			0.0			✓	
2	C2-030-SUB-PTR-1A	10x2.5	✓	0.0			0.0			✓	
3	C1-030-SUB-AVR-1B	10x2.5	✓	0.0			0.0			✓	
4	C2-030-SUB-PTR-1B	10x2.5	✓	0.0			0.0			✓	
5	C1-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			✓	
6	C2-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			✓	
7	C3-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			✓	
8	C4-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			✓	
9	C5-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			✓	
10	C1-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
11	C2-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
12	C3-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	

Remarks :-

Reference

PETROJET		ENPPI	PMC
NAME :	Ahmed Hassan		
SIGNATURE			
DATE	31/6/2021		

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFL- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

INSPECTION DATE & TIME

02/06/2021 ITR-EL-0006A

DOCUMENT NO.

ELECTRICAL

SYSTEM NO.:

SHEET NO

TEST VOLTAGE: 1000

AREA / PACKAGE:

SUBSTATION

SERIAL: 17015900385

SERVICE VOLTAGE: 400

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NUTRAL "M.Ohm"			PHASES & NUTRAL TO ARMOR				RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1	P1-030-SUB-TR-1A	3x10	✓	0.1	0.1	0.1								✓	
2	P1-030-SUB-TR-1B	3x10	✓	0.1	0.1	0.1								✓	
3	P1-030-LPDP-CR-1	3x16	✓	0.1	0.1	0.1								✓	
4	P1-030-LPDP-CR-2	3x16	✓	0.1	0.1	0.1								✓	
5	P1-030-LPDP-CR-3	3x16	✓	0.1	0.1	0.1								✓	
6	P1-030-SUB-NER-1A	3x4	✓	0.1	0.1	0.1								✓	
7	P1-030-SUB-NER-1B	3x4	✓	0.1	0.1	0.1								✓	
8	P1-030-SUB-PTR-1A	4x10	✓	0.1	0.1	0.1								✓	
9	P2-030-SUB-PTR-1A	4x10	✓	0.1	0.1	0.1								✓	
10	P1-030-SUB-PTR-1B	4x10	✓	0.1	0.1	0.1								✓	
11	P2-030-SUB-PTR-1B	4x10	✓	0.1	0.1	0.1								✓	
12	P1-030-SUB-HVSWG-11	4x4	✓	0.1	0.1	0.1								✓	
13															
14															
15															
16															

Remarks :-

Reference :-

	PETROJET	ENPPI	PMC
NAME	Ahmed Haggan		
SIGNATURE			
DATE	6/6/2021		

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

RFI-IT 206

INSTRUMENT TYPE:

SERIAL:

INSPECTION DATE & TIME

DOCUMENT No.
ITR-EL-0006A

DISCIPLINE
ELECTRICAL

SHEET NO

SYSTEM NO.:

SERVICE VOLTAGE:
220KV

TEST VOLTAGE:
5kv

AREA / PACKAGE:

N	O	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NUETRAL "M.Ohm"			PHASES & NUETRAL TO ARMOR "M.Ohm"				RESULT	
					BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1		P11-030-SUB-PTR-1A	3x95	✓											✓	
2		P12-030-SUB-PTR-1A	3x95	✓											✓	
3		P13-030-SUB-PTR-1A	3x95	✓											✓	
4		G1-030-SUB-NIER-1A	1x95	✓											✓	
5		P11-030-SUB-PTR-1B	3x95	✓											✓	
6		P12-030-SUB-PTR-1B	3x95	✓											✓	
7		P13-030-SUB-PTR-1B	3x95	✓											✓	
8		G1-030-SUB-NIER-1B	1x95	✓											✓	
9		P11-030-SUB-HVSWG-6.6A	3x95	✓											✓	
10		P12-030-SUB-HVSWG-6.6A	3x95	✓											✓	
11		P13-030-SUB-HVSWG-6.6A	3x95	✓											✓	
12		P14-030-SUB-HVSWG-6.6A	3x95	✓											✓	
13		P11-030-SUB-HVSWG-6.6B	3x95	✓											✓	
14		P12-030-SUB-HVSWG-6.6B	3x95	✓											✓	
15		P13-030-SUB-HVSWG-6.6B	3x95	✓											✓	
16		P14-030-SUB-HVSWG-6.6B	3x95	✓											✓	
17		P-030-SUB-TR-1A	3x70	✓											✓	
18		P-030-SUB-TR-1B	3x70	✓											✓	
19		P-030-ETM2-TR-1	3x70	✓											✓	

Remarks :-

Reference :-

Reference :-		PETROJET		ENPPI		PMC	
NAME :							
SIGNATURE							
DATE							

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI-208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

INSPECTION DATE & TIME

02/06/2021

SERIAL:

17015900385

DOCUMENT No.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

AREA / PACKAGE:

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500



NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
13	C4-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
14	C5-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
15	C1-030-SUB-LVSWG-1A	10x2.5	✓	0.0			0.0			✓	
16	C1-030-SUB-LVSWG-1B	10x2.5	✓	0.0			0.0			✓	
17	C1-030-PM-04A	10x2.5	✓	0.0			0.0			✓	
18	C1-030-PM-04B	10x2.5	✓	0.0			0.0			✓	
19	C1-030-PM-05A	10x2.5	✓	0.0			0.0			✓	
20	C1-030-PM-05B	10x2.5	✓	0.0			0.0			✓	
21	C3-030-SUB-AVR-1A	1x3x2.5	✓	0.0			0.0			✓	
22	C3-030-SUB-AVR-1B	1x3x2.5	✓	0.0			0.0			✓	
23	C6-030-SUB-HVSWG-6.6A	3x2.5	✓	0.0			0.0			✓	
24	C6-030-SUB-HVSWG-6.6B	3x2.5	✓	0.0			0.0			✓	



Remarks :-

Reference




PETROJET		ENPPJ		PMC	
NAME :	Ahmed Hassan				
SIGNATURE					
DATE	6/6/2021				



ITR-EL-0006B

		EGPC CRUDE OIL TANK FARM				Enppi	
HI POT INSULATION TEST							
SYSTEM NO.:		DISCIPLINE		INSPECTION DATE & TIME		INSPECTION REPORT NUMBER	
SHEET NO		1 OF 1		ITR NUMBER		ITR-EL-0008	
Item/Tag NO.		Type :-		Core:		Size:	
NO.		Description of check					
		1 No damage of cable has found and maintain insulation resistance					
		2 Correct cable type/size/ installed as per approved drawing					
		3 Calibration test certificate of testing equipment to be checked.					
Continuity Test :		<input checked="" type="checkbox"/> ACCEPT <input type="checkbox"/> REJECT <input type="checkbox"/> N/A.					
Test Equipment List							
INSTRUMENT TYPE:		SERIAL:		SERVICE VOLTAGE:		TEST VOLTAGE:	
Insulation Resistance Test MΩ							
PHASE TO PHASE		PHASES TO ARMOR					
BR-BK	BR-GR	BR-GR	BR-ARM	BK-ARM	GR-ARM		
HI-Pot test							
Phase BR Test Voltage (1.1kV.. kV)							
Phase	TEST VOLTAGE	TIME	CURRENT				
ARM,BK,GR, BR	15 kV	385 mA					
Phase BK Test Voltage (1.1kV.. kV)							
Phase	TEST VOLTAGE	TIME	CURRENT				
ARM,BK,GR, BK	15 kV	405 mA					
Phase GR Test Voltage (1.1kV.. kV)							
Phase	TEST VOLTAGE	TIME	CURRENT				
ARM,BK,GR, GR	15 kV	310 mA					
Insulation Resistance Test MΩ							
PHASE TO PHASE		PHASES TO ARMOR					
BR-BK	BR-GR	BR-GR	BR-ARM	BK-ARM	GR-ARM		
DATE							
SIGNATURE							
NAME :							
PETROJET		ENPPI		PMC			
INSPECTION RESULTS: <input checked="" type="checkbox"/> APPROVE <input type="checkbox"/> REJECT <input type="checkbox"/> APPROVED W/ COMMENT							
Remarks :							

<div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>	
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV

12.07- Electrical Cables Termination Certificates

DATE		SIGNATURE		NAME		PETROJET		ENPPI		PMC																																	
<p>As per Attached</p> <p>Inspection result : A - Approved B - Reject C - Approved with Comment</p> <p>NOTE:</p>																																											
<table border="1"> <thead> <tr> <th>NO.</th> <th>DESCRIPTION</th> <th>LOCATION</th> <th>DATE / TIME</th> <th>PETROJET</th> <th>ENPPI</th> <th>PMC</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Power Transformer Installation</td> <td>AGROUD MODULE 2 SUB BUILDING</td> <td>18-Feb-21</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>2</td> <td>031-SUB-PTR-1A</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>031-SUB-PTR-1B</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>												NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS	1	Power Transformer Installation	AGROUD MODULE 2 SUB BUILDING	18-Feb-21					2	031-SUB-PTR-1A								031-SUB-PTR-1B						
NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS																																				
1	Power Transformer Installation	AGROUD MODULE 2 SUB BUILDING	18-Feb-21																																								
2	031-SUB-PTR-1A																																										
	031-SUB-PTR-1B																																										
<p>ACTIVITY : LVSWG And Bus Duct Installation</p> <p>NOTIFICATION NO. : PTJ-RFI-EL-105</p> <p>DISCIPLINE : ELECTRICAL</p> <p>DATE : 2/18/2021</p>																																											
REQUEST FOR INSPECTION																																											
<p>Owner : Egyptian General Petroleum Corporation (EGPC)</p> <p>Project No: 01251-100-030</p> <p>Contractor : CONSORTIUM (ENPPI / PETROJET)</p> <p>Document No: ITR-QC-0001</p> <p>Revision No. : 00</p>																																											
		<p>EGPC CRUDE OIL TANK FARM</p>																																									

			
Enppi PETROJET		EGPC CRUDE OIL TANK FARM	

INSPECTION AND TEST REPORT FOR			
POWER TRANSFORMER PRE INSTALLATION		INSPECTION REPORT NUMBER	
INSPECTION DATE & TIME	ITR NUMBER	DISCIPLINE	SHEET NO
	ITR-EL-0016	ELECTRICAL	



JOB DESCRIPTION		AREA DESCRIPTION	
Transformer No.	Serial No.	Rating	System Voltage



NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.

1	If any transportation damages are found, it shall be reported to the Transportation Company			
2	The transformer shall be lifted and carried by the lifting lugs			
3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV- windings or			
4	The rollers shall be fitted			
5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case			
6	The off-loading has to be done carefully			
7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air			
8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water			
9	Check Direction of Air Flow According to Drawing			
10	Check for Forced Ventilation (Fans controlled by Thermostat system)			
11	Check for Forced Ventilation (Fans Only)			
12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.			

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			



			
INSPECTION AND TEST REPORT FOR POWER TRANSFORMER INSTALLATION		EGPC CRUDE OIL TANK FARM	

INSPECTION REPORT NUMBER		ITR NUMBER		DISCIPLINE		SHEET NO	
INSPECTION DATE & TIME		ITR-EL-0017		ELECTRICAL			



JOB DESCRIPTION		AREA DESCRIPTION	
Transformer No.	Serial No.	Rating	
System Voltage			

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A
1	The transformer room must be dry and clean, the flowing of the water must be prevented			
2	Adequate ventilation is to be provided for heat dissipation			
3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards			
4	The spacing of the HV cables should be according to standards			
5	If the LV/HV terminal is aluminium, The necessary precautions will be taken for the copper cable or copper bus bar connection			
6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards			
7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual			

REMARKS:	
REFERENCE DOCUMENTS:	

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0017

			
POWER TRANSFORMER PRE COMMISSIONING			
INSPECTION REPORT NUMBER		ITR-EL-0018	
INSPECTION DATE & TIME		DISCIPLINE	
SHEET NO		ELECTRICAL	
AREA DESCRIPTION			
Transformer No.		Serial No.	
System Voltage		Rating	
NO. INSPECTION RESULT			
1 Verify that equipment name plates are according to the corresponding drawings.			
2 Make a close examination for shipping brackets or fixtures that may not have been removed during installation.			
3 Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.			
4 Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.			
5 Verify that the installation ground is correctly leveled.			
6 Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.			
7 Verify that fixed tap connections are as per the drawings.			
8 Check CT's ratings and polarity (Visual), (if available)			
9 Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.			
10 Verify that the control and alarm settings for temperature indicators are as specified.			
11 Verify that customer connections to remote power, operators, interlocks, and indicators have been made.			
REMARKS:			
REFERENCE DOCUMENTS:			
NAME:		PETROJET	
SIGNATURE		ENPPI	
DATE		PMC	

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	DYN11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass KG	15500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		DAR Value 60Sec/15Sec	Remarks
1	HV-(LV+E)	5000	17.92 GΩ	24.02 GΩ	1.34	
2	HV-LV	2500	32.00 GΩ	43.02 GΩ	1.34	
3	LV-(HV+E)	1000	6.13 GΩ	14.28 GΩ	2.32	

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power KVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil ltr/kg	4400
Total mass kg	15500	Energyization date			

2.5 Turns ratio test

Tap	Position	RY	YB	BR	RY	yB	br	LV Measured volts (V)	Measured Ratio	Error
1		391.2	388.6	391.3	211.4	212.8	212.4	1.83962	0.34273	
2		390.1	390.2	390.4	215.4	214.9	215.4	1.81307	0.02733	
3		390.9	389.7	391.3	218.3	217.4	217.6	1.79382	0.11996	
4		387.5	388.7	389	218.5	218.6	219.3	1.77514	0.23875	
5		387.3	389.2	390.2	221.4	221.2	222	1.75549	0.31383	
6		386.8	388.3	389.8	223.7	223.8	224.5	1.73348	0.24518	
7		388	388.4	389.3	226.8	226.5	227.6	1.712	0.21457	
8		386.9	388.5	387	229.4	229.2	230.1	1.68782	0.01433	
9A/B/C		386.6	388.3	387.9	232.4	232.2	233.2	1.66638	0.01719	
10		386.3	388.2	388.9	234.8	234.6	235.8	1.64974	0.23304	
11		385.4	387.9	387.9	237.5	237.7	238.4	1.62724	0.13798	
12		387.6	388.1	388.3	241.5	241.2	242.2	1.60574	0.09327	
13		384.3	391.2	385.3	244.6	244.4	245	1.58147	0.11759	
14		383.8	385.8	390.5	247.3	247.7	248.5	1.56032	0.14418	
15		387.6	388.8	384.7	251.2	251.3	252.1	1.5387	0.19269	
16		388.1	390.2	389	254.9	254.7	255.4	1.52588	0.32699	
17		386.7	388.9	389.5	258.2	258.3	259.2	1.502	0.13321	

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\frac{R_Y + YB + BR}{R_Y + YB + BR} / \frac{r_Y + y_B + b_r}{3}$
- Error = $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	Phases	
	Phase1	Phase2
		Phases3

Secondary voltage	L 1-2	
	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	Customer	Project	Agrood 2 (Area 031)	Equip. Tag	Site Location	Suez
23/12/2020	Enppi					
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 -	01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3	
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50	
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	Dyn11	
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400	
Total mass kg	15500	Energization date				

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Buchholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	
2	Oil low level trip value	OK	
3	Oil temperature alarm value	OK	
4	Oil temperature trip value	OK	
5	Winding temperature alarm value	OK	
6	Winding temperature trip value	OK	
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	23/12/2020	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 2 (Area 031)	Equip. Tag	031-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283178 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -529.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	07/2019	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	50-55k	Cooling oil lts/kg	4400
Total mass kg	15500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Abd El Naby
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



EGPC CRUDE OIL TANK FARM



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

Contractor CONSORTIUM (ENPPI / PETROJET)
Document No: ITR-QC-0001

Revision No. : 00

REQUEST FOR INSPECTION

ACTIVITY : POWER TRANSFORMER INSTALLATION

NOTIFICATION NO. : PTJ-ELE-RFI-185 DISCIPLINE : ELECTRICAL

DATE : 5/2/2021

POWER TRANSFORMER
INSTALLATION

2-May-21

030-SUB-PT-1A

1

030-SUB-PT-1B

2

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	

NOTE:
Inspection result : A - Approved B - Reject C - Approved with Comment

The Tank conservator for Power Transformer PTR - 1A is damaged and must be replaced by Vendor

	PETROJET	ENPPI	PMC
NAME			
SIGNATURE			
DATE			

ITR-QC-0001

JOB DESCRIPTION		
AREA DESCRIPTION	Serial No.	Rating
Transformer No.		
System Voltage		

NO.	INSPECTION		
	RESULT	ACCEPT	REJECT
1	The transformer room must be dry and clean, the flowing of the water must be prevented		
2	Adequate ventilation is to be provided for heat dissipation		
3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards		
4	The spacing of the HV cables should be according to standards		
5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection		
6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards		
7	Check all the screws on HV coils and on LV connections. If necessary tighten according to the installation manual		

REMARKS:

REFERENCE DOCUMENTS:

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

Owner : Egyptian General Petroleum Corporation (EGPC)
Project No: 01251-100-030
:01251-100-031

Contractor CONSORTIUM (ENPPI / PETROJET)
Revision No.: 00
Document No: IIR-QC-0001

REQUEST FOR INSPECTION

ACTIVITY : NER Panel Installation

NOTIFICATION NO. : PTJ-RFI-EL-186

DISCIPLINE : ELECTRICAL




DATE : 5/3/2021






NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
1	NER Panel Installation	AGROUD MODULE 1 SUB BUILDING	3-May-21	PETROJET ENPPI PMC	
2	030-SUB-NER-1A				
	030-SUB-NER-1B				

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

030. Sub. NR-18 - must be fixed (Beitrag f. g. l. den) (Don)

NAME	SIGNATURE	DATE
PEROJET		
ENPPI		
PMC		

			
EGPC CRUDE OIL TANK FARM		EGPC	
INSPECTION AND TEST REPORT FOR LVSWG AND PANEL INSTALLATION			
INSPECTION REPORT NUMBER 17 JUL 94		INSPECTION DATE & TIME 17 JUL 94	
DOCUMENT NO ITR-EL-0012		DISCIPLINE ELECTRICAL	
SHEET NO 1		AREA DESCRIPTION AGROUND MODULE SUB BUILDING	
Tag No		Serial No	
INSPECTION			
NO.		RESULT ACCEPT REJECT N/A	
1 Verify that equipment name plates are according to the corresponding drawing			
2 Inspect physical and mechanical condition of the equipment and all components for clear damage			
3 Verify appropriate anchorage, required area clearances, physical damage, and correct alignment and cleanliness			
4 Inspect all doors, panels, and sections for paint, dents, scratches, fit, and missing hardware			
5 Verify that the barriers and covers are installed correctly			
6 Verify that filters are in place and all ventilation openings are clear from any kind of obstacles			
7 Verify that main bus bar is connected between the cells			
8 Verify that the earth bar is connected between the cells and connected to the earth			
9 Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method			
10 After tightening each electrical connection to the appropriate torque, apply some Varnish between the nut and the screw (or else, between the screws)			
11 Confirm that lubricants have been correctly applied at the recommended locations			
12 Inspect all mechanical indicating devices for correct operation			
13 Verify that draw out disconnecting contacts and interlocks function correctly			
14 Verify that fuse and/or circuit breaker size and type correspond to drawings			
15 Verify that current and potential transformer ratios correspond to drawings			
16 Verify that all the interconnection control wires between the cells have been made correctly reference to the control drawings			
17 Verify that customer connections to remote power, operators, interlocks, and indicators have been made			
REMARKS:			
REFERENCE DOCUMENTS:			
NAME PETROJET		ENPPI	
SIGNATURE 			
DATE 		PMC	

Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

Contractor CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND TEST

NOTIFICATION NO. : PTJ-ELE-RFI-208




DISCIPLINE : ELEC

DATE : 02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
35	P2-030-SUB-PTR-1A	SUBSTATION			
36	P1-030-SUB-PTR-1B	SUBSTATION			
37	P2-030-SUB-PTR-1B	SUBSTATION			
38	P1-030-SUB-HVSWG-11	SUBSTATION			
39	C8-030-SUB-HVSWG-6.6A	SUBSTATION			
40	C8-030-SUB-HVSWG-6.6B	SUBSTATION			
41	C9-030-SUB-HVSWG-6.6A	SUBSTATION			
42	C10-030-SUB-HVSWG-6.6A	SUBSTATION			
43	C9-030-SUB-HVSWG-6.6B	SUBSTATION			
44	C10-030-SUB-HVSWG-6.6B	SUBSTATION			
45					
46					
47					
48					
49					
50					
51					
52					
53					

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :	Ahmed Hassan	PETROJET	ENPPI	PMC
SIGNATURE				
DATE	6/6/2021			

ITR-QC-0001



Project No: 01251-100-030

CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001
Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY :

CABLE TERMINATION AND TEST

NOTIFICATION NO.

PTJ-ELE-RFI-708

CELE

DATE: _____

02/06/2021

NO.

DESCRIPTION

LOCATION

DATE / TIME

INSPECTION




PMC

REMARKS

1	C1-030-SUB-AVR-1A	SUBSTATION
2	C2-030-SUB-PTR-1A	SUBSTATION
3	C1-030-SUB-AVR-1B	SUBSTATION
4	C2-030-SUB-PTR-1B	SUBSTATION
5	C1-030-SUB-HVSWG-6.6A	SUBSTATION
6	C2-030-SUB-HVSWG-6.6A	SUBSTATION
7	C3-030-SUB-HVSWG-6.6A	SUBSTATION
8	C4-030-SUB-HVSWG-6.6A	SUBSTATION
9	C5-030-SUB-HVSWG-6.6A	SUBSTATION
10	C1-030-SUB-HVSWG-6.6B	SUBSTATION
11	C2-030-SUB-HVSWG-6.6B	SUBSTATION
12	C3-030-SUB-HVSWG-6.6B	SUBSTATION
13	C4-030-SUB-HVSWG-6.6B	SUBSTATION
14	C5-030-SUB-HVSWG-6.6B	SUBSTATION
15	C1-030-SUB-LVSWG-1A	SUBSTATION
16	C1-030-SUB-LVSWG-1B	SUBSTATION
17	C1-030-PM-04A	SUBSTATION

NOTE:

Inspection result: A - Approved B - Reject C - Approved with Comment

NAME	Ahmed Hassan	SIGNATURE		DATE	6/6/2021
PETROJET	ENPPI	PMC			

17R-QC-0001



Owner: Egyptian General Petroleum Corporation (EGPC)
Project No: 01251-100-030

Contractor: CONSORTIUM (ENPPI / PETROJET)
Document No: ITR-QC-0001
Revision No.: 00

REQUEST FOR INSPECTION

CABLE TERMINATION AND TEST

ACTIVITY:

PTJ-ELE-RFI-208

DISCIPLINE:

ELEC

NOTIFICATION NO.:

02/06/2021

DATE:

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
-----	-------------	----------	-------------	------------	---------

18	C1-030-PM-04B	SUBSTATION			
19	C1-030-PM-05A	SUBSTATION			
20	C1-030-PM-05B	SUBSTATION			
21	C3-030-SUB-AVR-1A	SUBSTATION			
22	C3-030-SUB-AVR-1B	SUBSTATION			
23	P1-030-SUB-TR-1A	SUBSTATION			
24	P1-030-SUB-TR-1B	SUBSTATION			
25	P1-030-LPDP-CR-1	SUBSTATION			
26	P1-030-LPDP-CR-2	SUBSTATION			
27	P1-030-LPDP-CR-3	SUBSTATION			
28	C6-030-SUB-HVSWG-6.6A	SUBSTATION			
29	C6-030-SUB-HVSWG-6.6B	SUBSTATION			
30	C2-030-SUB-LVSWG-1A	SUBSTATION			
31	C2-030-SUB-LVSWG-1B	SUBSTATION			
32	P1-030-SUB-NER-1A	SUBSTATION			
33	P1-030-SUB-NER-1B	SUBSTATION			
34	P1-030-SUB-PTR-1A	SUBSTATION			

NOTE:

Inspection result: A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME:	Ahmed Hassan		
SIGNATURE			
DATE	6/6/2021		



CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

ELEC

SHEET NO
1 OF 1

PTJ-ELE-RFI-

Item/Tag NO.

For All Cables tags in PTJ-ELE-RFI-

Type :-

Core:

Size:

NO.

Description of check

Check cable glands are correct type and size as per cable schedule.

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

satisfactory.

Check cable tag is done correctly.

Test and confirm conductor, phase continuity.

Check insulation resistance test (megger) is completed *

Check Hi-pot test is completed, only for MV/HV cables **

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

Confirm spare cores, screens are earthed and conform to design drawings/specifications

Check enclosure cover is installed, no damages and no bolts are missing

Calibration test certificate of testing equipment to be checked.

Remarks :

* ITR-EL-006A/B

** ITR-EL-008

NAME :

Ahmed Hassan

SIGNATURE

DATE

6/6/2021

PETROJET

ENPPI

PMC

ITR-EL-0009

ITR-QC-0001

Owner : Egyptian General Petroleum Corporation (EGPC)		Contractor CONSORTIUM (ENPPI / PETROJET)		Project No: 01251-100-030		Revision No. : 00	
EGPC CRUDE OIL TANK FARM		ENPPI		EGPC			

REQUEST FOR INSPECTION							
ACTIVITY : CABLE TERMINATION AND SPLICING							
NOTIFICATION NO. : PTJ-INS-RFI-206							
DISCIPLINE : E&I							
DATE : 5/24/2021							

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
1	P/1-030-SUB-PTR-1A	MODULE 1	24-May-21				
2	P/2-030-SUB-PTR-1A						
3	P/3-030-SUB-PTR-1A						
4	G1-030-SUB-NER-1A						
5	P/1-030-SUB-PTR-1B						
6	P/2-030-SUB-PTR-1B						
7	P/3-030-SUB-PTR-1B						
8	G1-030-SUB-NER-1B						
9	P/1-030-SUB-HVSWG-6.6A						
10	P/2-030-SUB-HVSWG-6.6A						
11	P/3-030-SUB-HVSWG-6.6A						
12	P/4-030-SUB-HVSWG-6.6A						
13	P/1-030-SUB-HVSWG-6.6B						
14	P/2-030-SUB-HVSWG-6.6B						
15	P/3-030-SUB-HVSWG-6.6B						
16	P/4-030-SUB-HVSWG-6.6B						
17	P-030-SUB-TR-1A						
18	P-030-SUB-TR-1B						
19	P-030-EPM2-TR-1						

NOTE:							
Inspection result : A - Approved B - Reject C - Approved with Comment							

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

ELEC

1 OF 1

DISCIPLINE

SHEET NO

SYSTEM NO.:

Item/Tag NO.

Type :-

Core:

Size:

NO.

Description of check

ACCEPT

REJECT

N/A.

RESULT

1

Check cable glands are correct type and size as per cable schedule.

✓

2

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.

✓

3

Check cable tag is done correctly.

✓

4

Test and confirm conductor, phase continuity.

✓

5

Check insulation resistance test (megger) is completed *

✓

6

Check Hi-pot test is completed, only for MV/HV cables **

✓

7

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

✓

8

Confirm spare cores, screens are earthed and conform to design drawings/specifications

✓

9

Check enclosure cover is installed, no damages and no bolts are missing

✓

10

Calibration test certificate of testing equipment to be checked.

Remarks :

PETROJET

ENPPI

PMC



NAME :

SIGNATURE

DATE


ITR-EL-0009

EGPC CRUDE OIL TANK FARM		EGPC	
Owner : Egyptian General Petroleum Corporation (EGPC)		Project No: 01251-100-030	
Contractor CONSORTIUM (ENPPI / PETROJET)		Document No: ITR-QC-0001	
Revision No. : 00			
REQUEST FOR INSPECTION			
ACTIVITY : CABLE TERMINATION AND TEST			
NOTIFICATION NO. : PTJ-ELE-RFI- DISCIPLINE : ELEC			
DATE : 27/03/2021			
NO.	DESCRIPTION	LOCATION	DATE / TIME
35	D-030-SUB-LVSWG-1B	SUBSTATION	
36	D-030-SUB-IRP-1	SUBSTATION	
37	P1-030-SUB-LVSWG-1A	SUBSTATION	
38	P1-030-SUB-LVSWG-1B	SUBSTATION	
39	C1-030-SUB-ACUPS-1	SUBSTATION	
40	C2-030-SUB-ACUPS-1	SUBSTATION	
41	C1-030-SUB-DCUPS-1	SUBSTATION	
42	C2-030-SUB-DCUPS-1	SUBSTATION	
43	P-030-SUB-AVR-1A	SUBSTATION	
44	P-030-SUB-AVR-1B	SUBSTATION	
45	P1-030-SUB-DCUPS-1	SUBSTATION	
46	P-030-SUB-UPDP-1	SUBSTATION	
47	P-030-SUB-DCUPS-1A	SUBSTATION	
48	P-030-SUB-DCUPS-1B	SUBSTATION	
NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment			
NAME : PETROJET ENPPI PMC			
SIGNATURE			
DATE			

		EGPC CRUDE OIL TANK FARM			
INSPECTION AND TEST REPORT FOR					
CABLE TERMINATION AND SPLICING					
SYSTEM NO.:		INSPECTION REPORT NUMBER		PTJ-ELE-RFI-	
DISCIPLINE		INSPECTION DATE & TIME		27/03/2021	
SHEET NO		ITR NUMBER		ITR-EL-0009	
1 OF 1		ELEC		PTJ-ELE-RFI-	
For All Cables tagged in PTJ-ELE-RFI-					
Type :-		Core:		Size:	
Description of check		ACCEPT		REJECT	
NO.		RESUNT		N/A	
1		Check cable glands are correct type and size as per cable schedule.		✓	
2		Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins		✓	
3		Check cable tag is done correctly.		✓	
4		Test and confirm conductor, phase continuity.		✓	
5		Check insulation resistance test (megger) is completed *		✓	
6		Check Hi-pot test is completed, only for MV/HV cables **		✓	
7		Connect all cores at both ends and confirm all connections are correct as per termination diagram.		✓	
8		Confirm spare cores, screens are earthed and conform to design drawings/specifications		✓	
9		Check enclosure cover is installed, no damages and no bolts are missing		✓	
10		Calibration test certificate of testing equipment to be checked.		✓	
Remarks :					
*1 : ITR-EL-006A/B					
*11 : ITR-EL-008					
NAME :					
PETROJET		ENPPI		PMC	
SIGNATURE		DATE		ITR-EL-0009	


12.08- FAT Reports & Certificates

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV






Enppi
PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



12.09- SAT Reports & Certificates

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV
<div>   </div> <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div> <div>  </div>	

3061001
2

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

32

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

for M. Omar
H. Abdel
2

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

2

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20500	Energyization date			

2. Commissioning checks

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	Not OK	* Oil leak from conservator still under Schneider investigation to solve this problem
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

* new Conservator was provided by Schneider and installed/ tested by Schneider rep. during the period from 28 to 30/8/2021 and test results are successful and Tr. can be put in service for M. owner

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"Ok": Successfully passed
"NOK": Didn't pass

"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		Remarks
			30 Sec	60 Sec	
1	HV-(LV+E)	5000	12.82 GΩ	14.98 GΩ	1.16
2	HV-LV	2500	18.74 GΩ	23.33 GΩ	1.24
3	LV-(HV+E)	1000	8.08 GΩ	12.69 GΩ	1.57

Comments:

Client (PPC): Mohamed Ibrahim For. M. Omar
 Customer(Enppi): Ahmed Nadeem
 Schneider rep.: Khamis Ramadan

Legend
 "Ok": Successfully passed
 "NOK": Didn't pass
 "N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.5 Turns ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	RY	yB	br		
1	402.4	403.6	402.2	219.5	219.4	219.1	1.83617	-0.15473887
2	402.6	403	402.3	222	221.9	221.7	1.81475	-0.12015212
3	402.6	403	402.3	224.6	224.5	224.2	1.794	-0.13021597
4	402.6	403	402.3	227.3	227.1	226.9	1.77293	-0.11434837
5	402.5	403	402.3	230	229.8	229.6	1.75196	-0.11189854
6	402.6	403	402.3	232.7	232.6	232.3	1.73151	-0.1310171
7	402.6	403	402.3	235.6	235.4	235.2	1.71042	-0.12226205
8	402.5	403	402.3	238.5	238.4	238.1	1.68923	-0.09807036
9A/B/C	402.6	403	402.3	241.5	241.3	241.1	1.6686	-0.15473887
10	402.5	403	402.3	244.5	244.4	244.1	1.64775	-0.111178539
11	402.6	403	402.3	247.7	247.5	247.2	1.62702	-0.12433687
12	402.6	403	402.4	250.9	250.7	250.4	1.60638	-0.13343086
13	402.5	403	402.3	254.2	254	253.7	1.58525	-0.12088891
14	402.5	403	402.3	257.5	257.4	257.1	1.56451	-0.12364293
15	402.6	403	402.3	261.1	261	260.6	1.54325	-0.10255560
16	402.6	403	402.3	264.6	264.5	264.2	1.52263	-0.11295285
17	402.6	403	402.3	268.3	268.1	267.9	1.5018	-0.12018732

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

for M. Omar
H. Abdel
2

Legend
"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

- Applied voltage connected only on primary windings

- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\frac{(RY+YB+BR)}{(ry+yb+br)} \times \frac{3}{3}$
- Error = $\frac{\text{Real Ratio}-\text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	N/A		
	Phase1	Phase2	Phases3

Secondary voltage	N/A		
	L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

For M. Omar
H. Abdelaziz

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 – 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Bucholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90 °C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

[Signature]

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

2

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20-500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	OK	
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckioz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		Remarks
			30 Sec	60 Sec	
1	HV-(LV+E)	5000	18 GΩ	26.37 GΩ	1.46
2	HV-LV	2500	25 GΩ	32.21 GΩ	1.28
3	LV-(HV+E)	1000	9.31GΩ	13.34 GΩ	1.43

Comments:

Client (PPC): Mohamed Ibrahim
 Customer (Enppi): Ahmed Nadeem
 Schneider rep.: Khamis Ramadan

Legend
 "Ok": Successfully passed
 "NOK": Didn't pass
 "N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- $\text{Real ratio} = \frac{\text{Rated Voltage Secondary}}{\text{Rated Voltage Primary}}$
- $\text{Measured ratio} = \frac{(RY+YB+BR)}{(ry+yb+br)} \times \frac{3}{3}$
- $\text{Error} = \frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	N/A	
	Phase1	Phase2
		Phases3

Secondary voltage	N/A	
	L 1-2	L 2-3
		L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

for M. Enppi
A. Nadeem

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Schneider Electric

Date	Customer	Rated Power kVA	Rated HV @ no-load	Rated current - HV	Cooling type	Impedance Voltage %	Total mass kg	20-500	Energization date
14/6/2021	Enppi	8000 -10.000	11000	419.9 -524.9	ONAN/ONAF	7.82			
	Project	Service Voltage	Rated LV @ no-load	Rated current - LV	Manufacturing year	Temp. rise oil/winding - °C			
	Agrood 1 (Area 030)	11000/6600	6600	699.8 - 874.8	09/2020	45-55k			
	Equip. Tag	TR Serial#	Phases	Frequency (Hz)	Vector group	Cooling oil lts/kg			
	030-SUB-PTR-1B	283176 - 01	3	50	Dyn11	4400			
Suez	Site Location								

2.5 Turns ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	ry	yb	br		
1	402.5	402.8	402.3	219.4	219.3	219.1	1.83582	-0.135437685
2	402.5	402.8	402.2	222	221.9	221.6	1.81443	-0.102036375
3	402.5	402.8	402.1	224.5	224.3	224.1	1.79432	-0.148264886
4	402.4	402.8	402.1	227.1	227	226.7	1.77335	-0.138109045
5	402.4	402.8	402.1	229.8	229.7	229.4	1.7525	-0.14308525
6	402.4	402.8	402.1	232.6	232.5	232.2	1.73139	-0.124337092
7	402.4	402.8	402.1	235.4	235.3	235	1.71078	-0.143431362
8	402.4	402.8	402.1	238.4	238.2	238	1.68948	-0.112639252
9A/B/C	402.4	402.8	402.1	241.4	241.2	241	1.66846	-0.107794362
10	402.4	402.8	402.1	244.4	244.2	244	1.64797	-0.124979992
11	402.4	402.8	402.1	247.6	247.4	247.1	1.62687	-0.115058095
12	402.4	402.8	402.1	250.8	250.6	250.3	1.60609	-0.115346155
13	402.4	402.8	402.1	254.1	253.9	253.6	1.58522	-0.118863335
14	402.4	402.8	402.1	257.5	257.3	257.3	1.56366	-0.069231826
15	402.4	402.8	402.1	260.9	260.8	260.5	1.54347	-0.116787716
16	402.5	402.9	402.2	264.5	264.4	264	1.52302	-0.13858047
17	402.5	402.9	402.3	268.2	268.1	267.7	1.50211	-0.140961857

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

"N.A": Not applicable

"NOK": Didn't pass

"OK": Successfully passed

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Buchloz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90°C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar

Comments:

Client (PPC): Mohamed Ibrahim

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 – 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim for. H. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend


"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Internal

Tested by: Ahmed Ibrahim	Signature: Ahmed Ibrahim
Witnessed by: A. Abdelm	Signature
Witnessed by: Mohamed Abdelm	Signature
Page 1 of 4	



Site Commissioning for AVR of Power Transformer 8 MVA 11 / 6.6 KV



Project name: Agrod - Suez	
AVR (1) Serial No: M20063395	Date : 22/12/2020
AVR Testing and Commissioning Report	Schneider Electric

3061-01

AVR SITE COMMISSIONING


1. AVR TEST REPORT

- **Test objective:**
Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).
- **Procedure:**
 1. the manual operation of the AVR (raise & lower)
 2. Apply voltage equal to the desired value, AVR should not react.
 3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as raise a tap) after TI=60 seconds.
 4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as lower a tap) after TI=60 seconds.
 5. Apply voltage greater than the over voltage limit value (110%), AVR should be blocked.
 6. Apply voltage less than the under-voltage limit value (90%), AVR should be blocked.
 7. Apply voltage greater than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (100%), AVR should be blocked.
 8. Record all the results.



Tested by: Ahmed Ibrahim	Witnessed by: H. Hadeem	Signature	Signature
Signature: Ahmed Ibrahim	Witnessed by: Mohamed Elabd Elmaghrabi	Signature	Signature

Project name: Agrod - Suez		AVR (1) Serial No: M20063395	Date : 22/12/2020
TECHNO MASTER		AVR Testing and Commissioning Report	Schneider Electric

	AVR Testing and Commissioning Report	Project name: Agrod – Suez
		AVR (1) Serial No: M20063395 Date : 22/12/2020

1. Setting

Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %



2. Programmable Led

No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par.prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Ahmed Ibrahim Witnessed by: <i>A. Abdelmonem</i>	Signature: <i>A. Ibrahim</i> Signature: <i>A. Abdelmonem</i>
Page 3 of 4	

 Project name: Agrod – Suez	AVR Testing and Commissioning Report  AVR (1) Serial No: M20063395 Date : 22/12/2020
--	--

4. Automatic operation









a. Measurement:

Applied voltage (V)	Reading voltage (KV)	Applied current (A)	Reading Current (A)
63.5	6.597	5	1252


a. Test Results:

Applied voltage (V)	Applied current (A)	AVR behavior	Result
63.5	5	No reaction	OK
67	5	Raise a tap after Tl=60 sec so on.	OK
60	5	Lower a tap after Tl=60 sec so on.	OK
55	5	AVR blocked due to UNDER-VOLTAGE	OK
70	5	AVR blocked due to OVER-VOLTAGE	OK
63.5	6	AVR blocked due to OVER-CURRENT	OK



Tested by: Ahmed Ibrahim Signature:  Witnessed by: Mohamed Abdelaziz Signature: 	Tested by: Ahmed Ibrahim Signature:  Witnessed by: 	Signature:  Witnessed by: 	Signature:  Witnessed by: 
---	---	---	---

Site Commissioning for AVR of Power Transformer 8 MVA 11 / 6.6 KV



<p>Project name: Agrod - Suez</p>	<p>AVR (2) Serial No: M20063396</p>	<p>Date : 22/12/2020</p>
-----------------------------------	-------------------------------------	--------------------------

<p>Tested by: Ahmed Ibrahim</p>	<p>Witnessed by: H. Hadeem</p>	<p>Signature</p>
<p>Signature: Ahmed Ibrahim</p>	<p>Signature</p>	<p>Witnessed by: Mohamed Abd Elhady</p>




Tested by: Ahmed Ibrahim	Witnessed by: <i>A. Abdelmonem</i>	Signature <i>A. Abdelmonem</i>
Signature: Ahmed Ibrahim	Witnessed by: <i>Ahmed Ibrahim</i>	Signature <i>Ahmed Ibrahim</i>

8. Record all the results.
7. Apply voltage greater than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (100%), AVR should be blocked.
6. Apply voltage less than the under-voltage limit value (90%), AVR should be blocked.
5. Apply voltage greater than the over voltage limit value (110%), AVR should be blocked.
4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as lower a tap) after $T_I=60$ seconds.
3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as raise a tap) after $T_I=60$ seconds.
2. Apply voltage equal to the desired value, AVR should not react.
1. the manual operation of the AVR (raise & lower)
- **Procedure:**
- **Test objective:** Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).

1. AVR TEST REPORT

AVR SITE COMMISSIONING

Project name: Agrod – Suez	AVR (2) Serial No: M20063396	Date : 22/12/2020
TECHNO MASTER	AVR Testing and Commissioning Report	Schneider Electric

	AVR Testing and Commissioning Report	Project name: Agrod – Suez
		AVR (2) Serial No: M20063396 Date : 22/12/2020

1. Setting

Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %

2. Programmable Led


No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par.prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Ahmed Ibrahim	Signature	Witnessed by: <i>A. Abdelaziz</i>	Signature
Tested by: Ahmed Ibrahim	Signature	Witnessed by: <i>Mohamed Elmaghrabi</i>	Signature

Page 3 of 4

	AVR Testing and Commissioning Report	Project name: Agrod – Suez
		AVR (2) Serial No: M20063396 Date : 22/12/2020


4. Automatic operation





a. Measurement:

Applied voltage (V)	Reading voltage (KV)	Applied current (A)	Reading Current (A)
63.5	6.597	5	1252

a. Test Results:

Applied voltage (V)	Applied current (A)	AVR behavior	Result
63.5	5	No reaction	OK
67	5	Raise a tap after Tl=60 sec so on.	OK
60	5	Lower a tap after Tl=60 sec so on.	OK
55	5	AVR blocked due to UNDER-VOLTAGE	OK
70	5	AVR blocked due to OVER-VOLTAGE	OK
63.5	6	AVR blocked due to OVER-CURRENT	OK



Tested by: Ahmed Ibrahim Signature: 	Witnessed by: 
Tested by: Ahmed Ibrahim Signature: 	Witnessed by: 

Page 4 of 4

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-PTR-1A
Rated Power kVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20500	Energyization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Ibrahim for M. Omar
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 - 10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 - 524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	Not OK	* Oil leak from conservator still under Schneider investigation to solve this problem
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

* New Conservator was provided by Schneider and installed / tested by Schneider rep. during the period from 28 to 30/8/2021 and test results are successful and it can be put in service for M. owner

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
OK: Successfully passed
NOK: Didn't pass

"N.A": Not applicable

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PFR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energyization date			

2.4 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	DAR Value 60Sec/30Sec	Remarks
1	HV-(LV+E)	5000	12.82 GΩ	14.98 GΩ	1.16
2	HV-LV	2500	18.74 GΩ	23.33 GΩ	1.24
3	LV-(HV+E)	1000	8.08 GΩ	12.69 GΩ	1.57

Comments:

Client (PPC): Mohamed Ibrahim For. M. owner

Customer(Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Date	14/6/2021	Order Number	E9-0001	Site Location	Suez
Customer	Enppi	Project	Agrod 1 (Area 030)	Equip. Tag	030-SUB-PTR-1A
Rated Power KVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil ltr/kg	4400
Total mass kg	20500	Energization date			

2.5 Turns ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio		Error
	RY	YB	BR	RY	yB	br			
1	402.4	403.6	402.2	219.5	219.4	219.1	1.83617	-0.15473887	
2	402.6	403	402.3	222	221.9	221.7	1.81475	-0.12015212	
3	402.6	403	402.3	224.6	224.5	224.2	1.794	-0.13021597	
4	402.6	403	402.3	227.3	227.1	226.9	1.77293	-0.11434837	
5	402.5	403	402.3	230	229.8	229.6	1.75196	-0.11189854	
6	402.6	403	402.3	232.7	232.6	232.3	1.73151	-0.1310171	
7	402.6	403	402.3	235.6	235.4	235.2	1.71042	-0.12226205	
8	402.5	403	402.3	238.5	238.4	238.1	1.68923	-0.09807036	
9A/B/C	402.6	403	402.3	241.5	241.3	241.1	1.6686	-0.15473887	
10	402.5	403	402.3	244.5	244.4	244.1	1.64775	-0.11178539	
11	402.6	403	402.3	247.7	247.5	247.2	1.62702	-0.12433687	
12	402.6	403	402.4	250.9	250.7	250.4	1.60638	-0.13343086	
13	402.5	403	402.3	254.2	254	253.7	1.58525	-0.12088891	
14	402.5	403	402.3	257.5	257.4	257.1	1.56451	-0.12364293	
15	402.6	403	402.3	261.1	261	260.6	1.54325	-0.10255560	
16	402.6	403	402.3	264.6	264.5	264.2	1.52263	-0.11295285	
17	402.6	403	402.3	268.3	268.1	267.9	1.5018	-0.12018732	

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"Ok": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	14/6/2021	Order Num ber	E99-0001	Site Location	Sue
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175- 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energyzation date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\frac{(\frac{R_Y + Y_B + B_R}{R_Y + Y_B + B_R}) / (\frac{r_Y + y_B + b_R}{r_Y + y_B + b_R})}{3} \times 100$
- Error = $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	N/A	
	Phase1	Phase2
Phases3		

Secondary voltage	N/A	
	L 1-2	L 2-3
L 3-1		

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim For. M. Omar
 Customer(Enppi): Ahmed Nadeem
 Schneider rep.: Khamis Ramadan

Legend
 "Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283175 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

2.7 Function operation test Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Bucholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90 °C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable



transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1A
Rated Power kVA	8000 -10,000	Service Voltage	11000/6600	TR Serial#	283175 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.85	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim
Customer(Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



transformers testing and
commissioning check list

Ref: TR-CK-02
Rev: 02 09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B.
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176 - 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20-500	Energization date			

1. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	NOT OK	The room and transformer must be clean
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual).	OK	
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	

Comments:

Client (PPC): Mohamed Ibrahim for H. Ormy
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable



transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176- 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

#	Description	Result	Remark
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	
1.12	Verify correct liquid level and oil level indicators.	OK	
1.13	Inspect for any oil leaks.	OK	
1.14	Ensure all drain valves are fully closed	OK	
1.15	Verify the installation of the pressure relief valve.	OK	
1.16	Check Silica Gel installation, level and color.	OK	
1.17	Check Buckloz relay physical condition and assembly.	OK	

2. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	OK	
2.3	Verify the operation of tap changer (On load/ off load) if any.	OK	On load

Comments:

For M. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

"N.A": Not applicable

"NOK": Didn't pass

"OK": Successfully passed

Legend

Schneider rep.: Khamis Ramadan

Customer (Enppi): Ahmed Nadeem

Client (PPC): Mohamed Ibrahim

Comments:

2.4 Insulation resistance test for the winding

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E90-0601	Site Location	Suez
Customer	Enppi	Project	Agroad 1 (Area 030)	Equip. Tag	030-SUB-PTR-1B
Rated Power kVA	8000 - 10,000	Service Voltage	11000/6600	TR Serial#	283176-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 - 524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass kg	20-500	Energization date			

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\frac{(RY+YB+BR)}{3} / \frac{(ry+yb+br)}{3}$
- Error = $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.6 Phase Rotation Check

Secondary voltage	Phase1	Phase2	Phase3
	N/A	N/A	N/A
Secondary voltage	L 1-2	L 2-3	L 3-1
	N/A	N/A	N/A

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim For. M. Smer

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- PTR-1B
Rated Power kVA	8000 -10.000	Service Voltage	11000/6600	TR Serial#	283176- 01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400
Total mass KG	20-500	Energization date			

2.5 Turns ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	RY	yB	br		
1	402.5	402.8	402.3	219.4	219.3	219.1	1.83582	-0.135437685
2	402.5	402.8	402.2	222	221.9	221.6	1.81443	-0.102036375
3	402.5	402.8	402.1	224.5	224.3	224.1	1.79432	-0.148264486
4	402.4	402.8	402.1	227.1	227	226.7	1.77335	-0.138109049
5	402.4	402.8	402.1	229.8	229.7	229.4	1.7525	-0.14308525
6	402.4	402.8	402.1	232.6	232.5	232.2	1.73139	-0.124337092
7	402.4	402.8	402.1	235.4	235.3	235	1.71078	-0.143431362
8	402.4	402.8	402.1	238.4	238.2	238	1.68948	-0.112639252
9A/B/C	402.4	402.8	402.1	241.4	241.2	241	1.66846	-0.107794362
10	402.4	402.8	402.1	244.4	244.2	244	1.64797	-0.124979992
11	402.4	402.8	402.1	247.6	247.4	247.1	1.62687	-0.115058099
12	402.4	402.8	402.1	250.8	250.6	250.3	1.60609	-0.115346155
13	402.4	402.8	402.1	254.1	253.9	253.6	1.58522	-0.118863335
14	402.4	402.8	402.1	257.5	257.3	257.3	1.56366	-0.069231826
15	402.4	402.8	402.1	260.9	260.8	260.5	1.54347	-0.116787716
16	402.5	402.9	402.2	264.5	264.4	264	1.52302	-0.13858047
17	402.5	402.9	402.3	268.2	268.1	267.7	1.50211	-0.140961857

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	Customer	Order Number	Project	Agrood 1 (Area 030)	Equip. Tag	Site Location	Suez
14/6/2021	Enppi						
Rated Power kVA	8000 -10.000	Service Voltage		11000/6600	TR Serial#	283176	01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3		
Rated current - HV	419.9 -524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50		
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	Dyn11		
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lts/kg	4400		
Total mass kg	20-500	energization date					

2.7 Function operation test
Temperature sensor/relay

#	Description	Result / value	Remark
1	Alarm Set Value	OK	
2	Check Cooling Fan Operation	N/A	
3	Trip set Value	OK	
4	Check Upstream Trip	OK	
5	Check Wiring Connection	OK	Internal only

Bucholz relay

#	Description	Result / value	Remark
1	Alarm set value	OK	
2	Trip set value	OK	
3	Wiring Connection	OK	Internal only

Transformer operation

#	Description	Result / value	Remark
1	Oil low level alarm value	OK	MAX
2	Oil low level trip value	OK	MIN
3	Oil temperature alarm value	OK	90°C
4	Oil temperature trip value	OK	100°C
5	Winding temperature alarm value	OK	110°C
6	Winding temperature trip value	OK	120°C
7	Pressure relief alarm value	N/A	
8	Pressure relief trip value	OK	0.70 Bar

Comments:

for M. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

transformers testing and commissioning check list

Ref: TR-CK-02
Rev: 02.09/2018

Date	14/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	PTR-1B
Rated Power kVA	8000 - 10,000	Service Voltage	11000/6600	TR Serial#	283176-01
Rated HV @ no-load	11000	Rated LV @ no-load	6600	Phases	3
Rated current - HV	419.9 - 524.9	Rated current - LV	699.8 - 874.8	Frequency (Hz)	50
Cooling type	ONAN/ONAF	Manufacturing year	09/2020	Vector group	DYn11
Impedance Voltage %	7.82	Temp. rise oil/winding - °C	45-55k	Cooling oil lls/kg	4400
Total mass kg	20-500	Energization date			

3. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		


Comments:

Client (PPC): Mohamed Ibrahim for. H. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend
"Ok": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

	AVR Testing and Commissioning Report	Date : 14/06/2021
Project name: Agrod 1 - Suw2	AVR (1) Serial No: M20063393	

Site Commissioning for AVR of Power

Transformer 8 MVA 11 / 6.6 KV (TR-A)

Made in Germany		www.a-e-buile.de	
Typ: REG-DA Nr.: M20063393		Art.-Nr. 119.2055.007	
Software - Version: 2.27			
B0	Panel-mounting or wall-mounting version	(H x W x D) 307 x 250 x 102 mm	
I0	Serial Interface COM1 Sub-D	Power supply external max. 33 W	
H0	AC 85V...110V...264V, 50...60 Hz	DC 88V...220V...280V	
F1	Input current (rated value) I _r = 1 A	M1 Three-wire three-phase; balanced load	
S0	without Recorder function	T0 without Transformer monitoring	
K1	with firmware for parallel operation	E00 without Analogue inputs and outputs	
D0	16 digital inputs AC/DC 48 V...250 V (E1...E16)	C00 without additional inputs and outputs	
R1	with Interface RS485 (COM 3)	integrated Protocol Interface according to:	
XW00	without	L0 without	
A2 Display language English			

Tested by: Moustafa Elgendy Company: TechnoMaster Signature: <i>M. Elgendy</i>	Witnessed by: Ahmed Nadeem Company: Enppi Signature: <i>A. Nadeem</i>	Witnessed by: Mohamed Ibrahim Company: PPC Signature: <i>M. Ibrahim</i>	Page 1 of 5
--	---	---	-------------

AVR SITE COMMISSIONING

1. AVR TEST REPORT

○ **Test objective:**


Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).

○ **Procedure:**

1. the manual operation of the AVR (raise & lower)
2. Apply voltage equal to the desired value, AVR should not react.
3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as lower a tap) after $T_1=60$ seconds.
4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as raise a tap) after $T_1=60$ seconds.
5. Apply voltage greater than the desired value by more than 8%, AVR should LOWER the voltage (as lower a tap) after $T_2=10$ seconds.
6. Apply voltage less than the desired value by more than 8%, AVR should RAISE the voltage (as raise a tap) after $T_2=10$ seconds.
7. Apply voltage greater than the over voltage limit value (110%), AVR should block and $>V$ signal will appear after 3Sec. if the voltage stay at the same level for 4Sec more, inhibit high signal will appear.

Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim	Company: Enppi	Company: PPC	Signature: <i>H. Elgendy</i>	Signature: <i>A. Nadeem</i>	Signature: <i>M. Ibrahim</i>
Page 2 of 5							



Project name: Agsuol - Suez		AVR (1) Serial No: M20063393	Date: 11/06/2021
TECHNO MASTER		AVR Testing and Commissioning Report	

		Project name: Agnoud 1 - Suiz
AVR Testing and Commissioning Report	AVR (1) Serial No: M20063393	Date: 14/06/2021

8. Apply voltage less than the under-voltage limit value (90%), AVR should block and <V signal will appear after 3Sec. if the voltage stay at the same level for 4Sec more, inhibit low signal will appear.
9. Apply voltage greater or lower than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (110%), AVR should block and >I signal will appear instantaneous.
10. Record all the results.



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim
Company: TechnoMaster	Company: Enppi	Company: PPC
Signature: <i>M. Elgendy</i>	Signature: <i>A. Nadeem</i>	Signature: <i>M. Ibrahim</i>

	AVR Testing and Commissioning Report	AVR (1) Serial No: M20063303	Date: 14/06/2021
			

1. Setting



Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %


2. Programmable Led

No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par. prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Signature: 	Signature: 
Company: TechnoMaster	Company: Enppi	Company: PPC	Company: for Mohamed Ibrahim

	AVR Testing and Commissioning Report	Project name: Agnelli - Suez
	AVR (1) Serial No: M20063303	Date: 14/06/2021




4. Automatic operation


a. Measurement:

Applied voltage (V)	63.5
Reading voltage (KV)	6.597
Applied current (A)	5
Reading Current (A)	1252

a. Test Results:

Applied voltage (V)	Applied current (A)	AVR behavior	Result
63.5	5	No reaction	OK
66.5	5	Lower a tap after T1=60 sec so on.	OK
60.5	5	Raise a tap after T1=60 sec so on.	OK
69	5	Lower a tap after T2=10 sec so on.	OK
58	5	Raise a tap after T2=10 sec so on.	OK
57	5	AVR blocked due to UNDER-VOLTAGE & Inhibit Low	OK
70	5	AVR blocked due to OVER-VOLTAGE & Inhibit high	OK
66.5	5.6	AVR blocked due to OVER-CURRENT	OK
60.5	5.6	AVR blocked due to OVER-CURRENT	OK

Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Signature: 
Company: TechnoMaster	Company: Enppi	Signature: 
Witnessed by: Mohamed Omar	Company: PPC	Signature: 
Page 5 of 5		

	AVR Testing and Commissioning Report	
Project name: Agroad1 - Suco	AVR (1) Serial No: M20063394	Date : 14/06/2021

Site Commissioning for AVR of Power

Transformer 8 MVA 11 / 6.6 KV (TR-B)

www.a-eberle.de

TP: REG-DA Nr.: M20063394

Art.-Nr. 119.2055.007

Software - Version: 2.27

B0 Panel-mounting or wall-mounting version
(H x W x D) 307 x 250 x 102 mm

I0 Serial interface COM1 sub-D

H0 Power supply external max. 33 VA
AC 85V...110V...264V, 50...60 Hz
DC 88V...220V...280V

F1 Input current (rated value) $I_r = 1\text{ A}$
M1 Three-wire three-phase; balanced load



S0 without Recorder function
T0 without Transformer monitoring
K1 with 1 transformer for parallel operation
E0 without Analogous inputs and outputs
D0 15 kg bal inputs AC/DC 48 V, 250 V (EI, E18)




C00 without additional inputs and outputs

R1 with interface RS485 (COM 3)
Integrated Protocol interface according to
XMP2, XMP1

L0 without

P2 Display language English

Tested by: Moustafa Elgendy Company: TechnoMaster Signature: 	Witnessed by: Ahmed Nadeem Company: Enppi Signature: 	Witnessed by: Mohamed Ibrahim Company: PPC Signature: 
--	--	---

AVR SITE COMMISSIONING

1. AVR TEST REPORT

- **Test objective:** Checking the AVR manual/auto operations, and check the limit values of the AVR (overcurrent block, under voltage block, and over voltage block).
- **Procedure:**


1. the manual operation of the AVR (raise & lower)
2. Apply voltage equal to the desired value, AVR should not react.
3. Apply voltage greater than the desired value by more than 4%, AVR should LOWER the voltage (as lower a tap) after T1=60 seconds.
4. Apply voltage less than the desired value by more than 4%, AVR should RAISE the voltage (as raise a tap) after T1=60 seconds.
5. Apply voltage greater than the desired value by more than 8%, AVR should LOWER the voltage (as lower a tap) after T2=10 seconds.
6. Apply voltage less than the desired value by more than 8%, AVR should RAISE the voltage (as raise a tap) after T2=10 seconds.
7. Apply voltage greater than the over voltage limit value (110%), AVR should block and >V signal will appear after 3Sec. if the voltage stay at the same level for 4Sec more, inhibit high signal will appear.



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Signature: <i>[Signature]</i>	Signature: <i>[Signature]</i>
Company: TechnoMaster	Company: Enppi	Company: PPC	Company: PPC
Witnessed by: Mohamed Ibrahim	Witnessed by: Mohamed Ibrahim	Signature: <i>[Signature]</i>	Signature: <i>[Signature]</i>

Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim
Company: Technomaster	Company: Eppi	Company: PPC
Signature: <i>M. Elgendy</i>	Signature: <i>A. Nadeem</i>	Signature: <i>M. Ibrahim</i>

10. Record all the results.
9. Apply voltage greater or lower than the desired value by more than 4%, in the same time inject current more than the overcurrent limit value (110%), AVR should block and >1 signal will appear instantaneous.
8. Apply voltage less than the under-voltage limit value (90%), AVR should block and <V signal will appear after 3Sec. if the voltage stay at the same level for 4Sec more, inhibit low signal will appear.



Project name: Agoodi - Suez		AVR (1) Serial No: M20063394	Date: 14/06/2021
		AVR Testing and Commissioning Report	

	AVR Testing and Commissioning Report	Project name: Agreout - Suez
		AVR (1) Serial No: A120063394
		Date: 14-06-2021


1. Setting




Item	Value
Set point of Primary Voltage	6.6 KV
Set point of Secondary Voltage	110 V
Desired Value	+/- 4%
T1	60 Sec.
T2	10 Sec.
Over Voltage	10%
Under Voltage	-10 %
Over Current	110 %



2. Programmable Led

No	Item	Remark
1	Remote	OK
2	Local	OK
3	< V	OK
4	> V	OK
5	Inh. High	OK
6	Inh. Low	OK
7	Par. prog	OK
8	Tc in prog	OK
9	Up	OK
10	Down	OK
11	> I	OK

3. Manual operation is working properly input and Output as Scheme during carry out Function



Tested by: Moustafa Elgendy	Witnessed by: Ahmed Nadeem	Witnessed by: Mohamed Ibrahim
Company: Technomaster	Company: Enppi	Company: PPC
Signature: 	Signature: 	Signature: 

		Project name: Agroud1 - Suez AVR (2) Serial No: M20063394 Date: 14/06/2021
AVR Testing and Commissioning Report		




4. Automatic operation

a. Measurement:

Applied voltage (V)	Reading voltage (KV)	Applied current (A)	Reading Current (A)
63.5	6.597	5	1252

a. Test Results:

Applied voltage (V)	Applied current (A)	AVR behavior	Result
63.5	5	No reaction	OK
66.5	5	Lower a tap after T1=60 sec so on.	OK
60.5	5	Raise a tap after T1=60 sec so on.	OK
69	5	Lower a tap after T2=10 sec so on.	OK
58	5	Raise a tap after T2=10 sec so on.	OK
57	5	AVR blocked due to UNDER-VOLTAGE & Inhibit Low	OK
70	5	AVR blocked due to OVER-VOLTAGE & Inhibit high	OK
66.5	5.6	AVR blocked due to OVER-CURRENT	OK
60.5	5.6	AVR blocked due to OVER-CURRENT	OK

Tested by: Moustafa Elgendy Company: TechnoMaster Signature: 	Witnessed by: Ahmed Nadeem Company: Enppi Signature: 	Witnessed by: Mohamed Omar Company: PPC Signature: 
---	--	--

Page 5 of 5

12.10- Electrical Pre-Commissioning Check Lists

System Description	Substation Power Transformers 11/6.6KV
System ID	030-EL-001
<div data-bbox="1125 1921 1406 2004" data-label="Image"> </div> <div data-bbox="526 1921 1029 1977" data-label="Text"> <p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p> </div> <div data-bbox="253 1899 451 1982" data-label="Image"> </div>	

PAGE 1 OF 1

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/I-030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	The wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/I-030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION		ITEM No.
12	Trench markers to be checked w.r.t approved documents.		PL
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.		RESULT
14	Inspect cable laid in trenches, segregation and protection.		OK/NA/PL
15	Cables to be tested (continuity/insulation resistance).(*)		ITEM No.
16	Equipment test report and inspection certificate to be checked.		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)		
18	Calibration test certificate of testing equipment to be checked.		
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	ENPPI
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE (I)

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	Tie wraps to be used for cable and wires fixation.		✓				
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓				
9	Check that the bending radius of cables is not less than the minimum established.		✓				
8	Ensure that the correct size and type of crimping lugs have been used.		✓				
7	Inspect cables for jacket damage.		✓				
6	Check connection, termination and joints of cables are correctly executed.		✓				
5	Check identification tags of all conductors and wires.		✓				
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓				
3	Check cables through walls or ceilings are correctly sealed.		✓				
2	Check cables are correctly fixed to trays and supports.		✓				
1	Construction punch list to be checked.		✓				
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL		
REF. DWGS/DOCS :							
ITEM TAG No. : P2-030-SUB-PTR-1B		AREA : 30					
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SUB-SYSTEM ID : 030-EL-001					
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical					
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
<p align="center">PRE-COMMISSIONING CHECK LIST</p> <p align="center">MEDIUM VOLTAGE CABLES</p> <p align="center">EL-31 A</p>							

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : System
Substation Power Transformers 11/6.6kV

ITEM TAG No. : P2-030-SUB-PTR-1B

REF. DWGS/DOCS :

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

12 Trench markers to be checked w.r.t approved documents.

13 Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.

14 Inspect cable laid in trenches, segregation and protection.

15 Cables to be tested (continuity/insulation resistance).(*)




16 Equipment test report and inspection certificate to be checked.

17 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)

18 Calibration test certificate of testing equipment to be checked.

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST

POWER TRANSFORMERS

EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1A	AREA : 30
REF. DWGS/DOCS :	




No.	GENERAL:			1
	DESCRIPTION	OK/NA/PL	ITEM No.	
		RESULT	PL	

1.1	Construction punch list to be checked.	✓	
1.2	Check transformer assembly as per General Arrangement Drawing.	✓	
1.3	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.5	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	✓	
1.6	Inspect all bushings for cracks.	✓	
1.7	Inspect silica gel for normal color.	✓	
1.8	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.9	Check tap changer padlocking facility.	✓	
1.10	Check earthing connections to the earthing grid.	✓	

REMARKS AND OBSERVATIONS:

Refer to scheduler checklist of tests & checks

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST POWER TRANSFORMERS EL-02 A




PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	
SYSTEM NAME : Substation Power Transformers 11/6.6kV	DISCIPLINE : Electrical
SUB-SYSTEM NAME : System	SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1A	SUB-SYSTEM ID : 030-EL-001
REF. DWGS/DOCS : AREA : 30	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
1.11	All supports needed for power and control cables to be checked.	✓		
1.12	Wiring of control and protection devices to be checked.	✓		
1.13	Check installation against supplier installation procedure and instructions.	✓		
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	N/A		
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	✓		
1.16	Perform a transformer turns-ratio test.	✓		
1.17	Perform dielectric tests of transformer oil (*).	✓		
1.18	Check oil level or supply and fill up with oil as per specifications.	✓		
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓		
1.20	Check for proper tap position.	✓		
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	✓		

REMARKS AND OBSERVATIONS :

(*) Insulation on transformer oil sample (Breakdown test)

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

POWER TRANSFORMERS

EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV

ITEM TAG No. : 030-SUB-PTR-1A

REF. DWGS/DOCS :

No. DESCRIPTION

PL	RESULT	OK/NA/PL	ITEM No.
			1.22
			1.23
			1.24
			2
			2.1
			2.2
			2.3
			2.4
			3
			3.1

Check & record insulation resistance of all auxiliaries & control wiring (M Ω), using 500 V megger.

Verify that the control and alarm settings on temperature indicators are as specified.

Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.

OFF-LOAD TAP CHANGER:

Ensure that the tap changer is Padlockable in all positions.

Check tap-selector switch moves correctly in all positions.

Check tap positions clearly marked in line with the data given on the rating plate.

Check the tap provided with metallic handle to allow operation without the need of tools.

ON-LOAD TAP CHANGER:

Check devices (tap and physical check, connections as per approved documents, etc) of the tap changer oil compartment:

a) Oil level indicator.

REMARKS AND OBSERVATIONS :



(**) - H.V terminals: 5000 V megger, min. 150 M Ω .- L.V terminals: 1000 V megger, min. 10 M Ω .- H.V/L.V terminals: 5000 V megger, min. 150 M Ω .

(Manufacture's test voltage & minimum values for insulation resistance should be referenced)

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PAGE 1 OF 1

PRE-COMMISSIONING CHECK LIST		POWER TRANSFORMERS		EL-02 A																																																													
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)																																																																	
PROJECT NUMBER : 1251-100																																																																	
SYSTEM NAME		Substation Power Transformers 11/6.6kV																																																															
SUB-SYSTEM NAME		Substation Power Transformers 11/6.6kV																																																															
ITEM TAG No.		: 030-SUB-PTR-1A																																																															
REF. DWGS/DOCS :																																																																	
DISCIPLINE		: Electrical																																																															
SYSTEM ID		: 030-EL-001																																																															
SUB-SYSTEM ID		: 030-EL-001																																																															
AREA		: 30																																																															
<table border="1"> <thead> <tr> <th>No.</th> <th>DESCRIPTION</th> <th>RESULT</th> <th>OK/NA/PL</th> <th>ITEM No.</th> </tr> </thead> <tbody> <tr> <td></td> <td>b) Oil temperature indicator.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>c) Pressure device.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>d) Winding temperature indicator.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>e) Buchholz oil/gas device.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>f) Oil sampling connection.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>g) One filling/filter connection valve.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>h) One drain/filter connection valve.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>i) A breather with a silica gel dehydrating capsule.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td>3.2</td> <td>Check the motor drive shall include but not limited to the following:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td>a) Padlockable incoming supply switch.</td> <td></td> <td>✓</td> <td></td> </tr> <tr> <td></td> <td>b) Manual operation facilities.</td> <td></td> <td>✓</td> <td></td> </tr> </tbody> </table>						No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.		b) Oil temperature indicator.		✓			c) Pressure device.		✓			d) Winding temperature indicator.		✓			e) Buchholz oil/gas device.		✓			f) Oil sampling connection.		✓			g) One filling/filter connection valve.		✓			h) One drain/filter connection valve.		✓			i) A breather with a silica gel dehydrating capsule.		✓		3.2	Check the motor drive shall include but not limited to the following:					a) Padlockable incoming supply switch.		✓			b) Manual operation facilities.		✓	
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.																																																													
	b) Oil temperature indicator.		✓																																																														
	c) Pressure device.		✓																																																														
	d) Winding temperature indicator.		✓																																																														
	e) Buchholz oil/gas device.		✓																																																														
	f) Oil sampling connection.		✓																																																														
	g) One filling/filter connection valve.		✓																																																														
	h) One drain/filter connection valve.		✓																																																														
	i) A breather with a silica gel dehydrating capsule.		✓																																																														
3.2	Check the motor drive shall include but not limited to the following:																																																																
	a) Padlockable incoming supply switch.		✓																																																														
	b) Manual operation facilities.		✓																																																														
REMARKS AND OBSERVATIONS :																																																																	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.																																																																	
COMPANY		CONST. CONTRACTOR		ENPPI																																																													
NAME																																																																	
SIGNATURE		S. J. S.																																																															
DATE																																																																	

PRE-COMMISSIONING CHECK LIST

POWER TRANSFORMERS

EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : System

SUB-SYSTEM ID : 030-EL-001

SYSTEM ID : 030-EL-001

DISCIPLINE : Electrical

AREA : 30

REF. DWGS/DOCS :

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

(c) Local control facilities.

(d) Local/remote selector switch.

(e) Local mechanical tap position indicator.

(f) Direction of rotation protection.

(g) Tap status indication lamps.

4 Equipment test inspection report and certificate to be checked and acceptance criteria values of the above mentioned tests to be revised.




5 Check availability of vendor documents including commissioning and start-up instructions.

6 Calibration test certificate of testing equipment to be checked.

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE		: EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER		: 1251-100	
DISCIPLINE		: Electrical	
SYSTEM NAME		: Substation Power Transformers 11/6.6kV	
SUB-SYSTEM NAME		: System	
ITEM TAG No.		: C2-030-SUB-PTR-1A	
AREA		: 30	
REF. DWGS/DOCS			
No.	DESCRIPTION	RESULT	PL
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PAGE 1 OF 1

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : C2-030-SUB-PTR-1A		ITEM TAG No. : C2-030-SUB-PTR-1A	
REF. DWGS/DOCS :		REF. DWGS/DOCS :	
DESCRIPTION			
No.	DESCRIPTION	RESULT	OK/NA/PL
12	Trench markers to be checked w.r.t approved documents.		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.		
14	Inspect cable laid in trenches, segregation and protection.		
15	Cables to be tested (continuity/insulation resistance).(*)		
16	Equipment test report and inspection certificate to be checked.		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)		
18	Calibration test certificate of testing equipment to be checked.		
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	
NAME		ENPPI	
SIGNATURE		CUSTOMER	
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE (I)

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM NAME : System	
ITEM TAG No. : C2-030-SUB-PTR-1B	SUB-SYSTEM ID : 030-EL-001
REF. DWGS/DOCS :	
AREA : 30	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓		
2	Check cables are correctly fixed to trays and supports.	✓		
3	Check cables through walls or ceilings are correctly sealed.	✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓		
5	Check identification tags of all conductors and wires.	✓		
6	Check connection, termination and joints of cables are correctly executed.	✓		
7	Inspect cables for jacket damage.	✓		
8	Ensure that the correct size and type of crimping lugs have been used.	✓		
9	Check that the bending radius of cables is not less than the minimum established.	✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
11	Tie wraps to be used for cable and wires fixation.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)		PROJECT NUMBER : 1251-100	
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : C2-030-SUB-PTR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES**

EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE III

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL		
PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A							
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
PROJECT NUMBER : 1251-100							
SYSTEM NAME : Substation Power Transformers 11/6.6kV System							
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System							
SYSTEM ID : 030-EL-001							
SUB-SYSTEM ID : 030-EL-001							
ITEM TAG No. : P/3-030-SUB-PTR-1B							
AREA : 30							
REF. DWGS/DOCS :							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/3-030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES**

EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/3-030-SUB-PTR-1A		SUB-SYSTEM ID : 030-EL-001	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	OK/NA/PL
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P/3-030-SUB-PTR-1A	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES**

EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE III

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : P/2-030-SUB-PTR-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/2-030-SUB-PTR-1B		SUB-SYSTEM ID : 030-EL-001	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE III

NOTES:

PAGE 1 OF 1



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE III

NOTES:

PRE-COMMISSIONING CHECK LIST	
MEDIUM VOLTAGE CABLES	
EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : P/2-030-SUB-PTR-1A	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
12	Trench markers to be checked w.r.t approved documents.	✓		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓		
14	Inspect cable laid in trenches, segregation and protection.	✓		
15	Cables to be tested (continuity/insulation resistance).(*)	✓		
16	Equipment test report and inspection certificate to be checked.	✓		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A		
18	Calibration test certificate of testing equipment to be checked.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	<i>Sobhy</i>	<i>Start Sign</i>	<i>[Signature]</i>
DATE			

DATE		SIGNATURE		NAME		COMPANY	
						ENPPI	
CUSTOMER		CONST. CONTRACTOR					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	Tie wraps to be used for cable and wires fixation.	✓					
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓					
9	Check that the bending radius of cables is not less than the minimum established.	✓					
8	Ensure that the correct size and type of crimping lugs have been used.	✓					
7	Inspect cables for jacket damage.	✓					
6	Check connection, termination and joints of cables are correctly executed.	✓					
5	Check identification tags of all conductors and wires.	✓					
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓					
3	Check cables through walls or ceilings are correctly sealed.	✓					
2	Check cables are correctly fixed to trays and supports.	✓					
1	Construction punch list to be checked.	✓					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
ITEM TAG No. : 030-SUB-PTR-1A		AREA : 30					
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SUB-SYSTEM ID : 030-EL-001					
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical					
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
<p align="center">PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS:							
(*) Refer to table (III).							
19 Calibration test certificate of testing equipment to be checked.							
18 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)							
17 Equipment test report and inspection certificate to be checked.							
16 Cables to be tested (continuity/insulation resistance). (*)							
15 Inspect cable laid in trenches, segregation and protection.							
14 Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.							
13 Trench markers to be checked w.r.t approved documents.							
12 Check that buried cables are correctly covered and protected.							
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL	RESULT	OK/NA/PL
REF. DWGS/DOCS :							
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
PROJECT NUMBER : 1251-100							
DISCIPLINE : Electrical							
SYSTEM NAME : Substation Power Transformers 11/6.6kV							
SUB-SYSTEM NAME : System							
ITEM TAG No. : 030-SUB-PTR-1A							
AREA : 30							
SUB-SYSTEM ID : 030-EL-001							
SYSTEM ID : 030-EL-001							
PRE-COMMISSIONING CHECK LIST							
LOW VOLTAGE CABLES							
EL-30 A							



PRE-COMMISSIONING CHECK LIST
LOW VOLTAGE CABLES
FL-30 A

INSULATION TEST




LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE (III)

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
FL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	The wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : System	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

12	Trench markers to be checked w.r.t approved documents.	—	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	—	
14	Inspect cable laid in trenches, segregation and protection.	—	
15	Cables to be tested (continuity/insulation resistance).(*)	—	
16	Equipment test report and inspection certificate to be checked.	—	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	—	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A
INSULATION TEST

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME		DISCIPLINE : Electrical	
Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	GENERAL:		
1.1	Construction punch list to be checked.	✓	
1.2	Check transformer assembly as per General Arrangement Drawing.	✓	
1.3	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.5	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	✓	
1.6	Inspect all bushings for cracks.	✓	
1.7	Inspect silica gel for normal color.	✓	
1.8	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.9	Check tap changer padlocking facility.	✓	
1.10	Check earthing connections to the earthing grid.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST		POWER TRANSFORMERS		EL-02 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001		AREA : 30	
ITEM TAG No. : 030-SUB-PTR-1B		REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL
1.11	All supports needed for power and control cables to be checked.	✓			
1.12	Wiring of control and protection devices to be checked.	✓			
1.13	Check installation against supplier installation procedure and instructions.	✓			
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	NA			
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	✓			
1.16	Perform a transformer turns-ratio test.	✓			
1.17	Perform dielectric tests of transformer oil (*).	✓			
1.18	Check oil level or supply and fill up with oil as per specifications.	✓			
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓			
1.20	Check for proper tap position.	✓			
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	✓			
REMARKS AND OBSERVATIONS :					
(*) Insulation on transformer oil sample (Breakdown test)					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST

POWER TRANSFORMERS

EL-02 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : System	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
1.22	Check & record insulation resistance of all auxiliaries & control wiring (M Ω), using 500 V megger.	—		
1.23	Verify that the control and alarm settings on temperature indicators are as specified.	—		
1.24	Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.	—		




2 OFF-LOAD TAP CHANGER:

2.1	Ensure that the tap changer is Padlockable in all positions.	—		
2.2	Check tap-selector switch moves correctly in all positions.	—		
2.3	Check tap positions clearly marked in line with the data given on the rating plate.	—		
2.4	Check the tap provided with metallic handle to allow operation without the need of tools.	—		
3	ON-LOAD TAP CHANGER:			
3.1	Check devices (tap and physical check, assembly, connections as per approved documents, etc) of the tap changer oil compartment:			
	a) Oil level indicator.	—		

REMARKS AND OBSERVATIONS :

(**) - H.V terminals: 5000 V megger, min. 150 M Ω .
 - L.V terminals: 1000 V megger, min. 10 M Ω .
 - H.V/L.V terminals: 5000 V megger, min. 150 M Ω .
 (Manufacturer's test voltage & minimum values for insulation resistance should be referenced)

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
	b) Oil temperature indicator.	✓	
	c) Pressure device.	✓	
	d) Winding temperature indicator.	✓	
	e) Buchholz oil/gas device.	✓	
	f) Oil sampling connection.	✓	
	g) One filling/filter connection valve.	✓	
	h) One drain/filter connection valve.	✓	
	i) A breather with a silica gel dehydrating capsule.	✓	
3.2	Check the motor drive shall include but not limited to the following:		
	a) Padlockable incoming supply switch.	✓	
	b) Manual operation facilities.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST POWER TRANSFORMERS EL-02 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV SUB-SYSTEM NAME : System	
SYSTEM ID : 030-EL-001		SUB-SYSTEM ID : 030-EL-001	
AREA : 30		ITEM TAG No. : 030-SUB-PTR-1B	
REF. DWGS/DOCS :			
DESCRIPTION		No.	PL
RESULT	OK/NA/PL	ITEM No.	
✓			c) Local control facilities.
✓			d) Local/remote selector switch.
✓			e) Local mechanical tap position indicator.
✓			f) Direction of rotation protection.
✓			g) Tap status indication lamps.
✓			4 Equipment test inspection report and certificate to be checked and acceptance criteria values of the above mentioned tests to be revised.
✓			5 Check availability of vendor documents including commissioning and start-up instructions.
✓			6 Calibration test certificate of testing equipment to be checked.
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
CUSTOMER	ENPPI	CONST. CONTRACTOR	COMPANY
NAME	NAME	NAME	NAME
SIGNATURE	SIGNATURE	SIGNATURE	SIGNATURE
DATE	DATE	DATE	DATE

PRE-COMMISSIONING CHECK LIST	
LOW VOLTAGE CABLES	
EL-30 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	SYSTEM ID : 030-EL-001
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	SUB-SYSTEM ID : 030-EL-001
ITEM TAG No. : 030-SUB-PTR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	
	RESULT	OK/NA/PL
PL	ITEM No.	
1	Construction punch list to be checked.	✓
2	Check cables are correctly fixed to trays and supports.	✓
3	Check cables through walls or ceilings are correctly sealed.	✓
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓
5	Check identification tags of all conductors and wires.	✓
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓
8	Check that the bending radius of cables is not less than the minimum established.	✓
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓
10	Tie wraps to be used for cable and wires fixation.	✓
11	Cable connections shall be torque tested.	✓

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-PTR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	N/A	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

உள்ளு

PAGE 1 OF 1

[illegible]

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST	
NEUTRAL GROUNDING RESISTOR	
EL-09 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	
SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM NAME : System	
SYSTEM ID : 030-EL-001	
SUB-SYSTEM ID : 030-EL-001	
AREA : 30	
REF. DWGS/DOCS :	
No.	DESCRIPTION
	RESULT
	OK/NA/PL
	ITEM No.
1	Construction punch list to be checked.
2	Fixation, alignment and installation of NER to be checked.
3	Check equipment tag number and nameplate details are correct in accordance with the data sheet.
4	Inspection the frame earthing arrangement.
5	All supports needed for cables to be checked.
6	Inspect physical and mechanical condition of the equipment and all components for clear damage.
7	Check gasket and seals are not damaged.
8	All equipment to be cleaned.
9	Check the space heater and circuit where fitted.
10	Check & record resistance of resistor with site conditions.
11	Verify that the connection of the resistor is as per the approved drawings.
REMARKS AND OBSERVATIONS :	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.	
COMPANY	CONST. CONTRACTOR
NAME	ENPPI
SIGNATURE	CUSTOMER
DATE	

PRE-COMMISSIONING CHECK LIST			
EL-09 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	All internal wiring connection are fixed and secure.	✓	
13	Measure the insulation resistance of the resistor to earth.	✓	
14	Perform insulation-resistance tests at the DC test voltage appropriate for the equipment's Maximum Rated Voltage (*)	✓	
15	Equipment test report and inspection certificate to be checked.	✓	
16	Check availability of vendor documents, including commissioning and start-up instructions.	N/A	
17	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table [III]			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
NEUTRAL GROUNDING RESISTOR
EL-09 A**

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (KV)	TEST VOLTAGE (V) (ONE MINUTE)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
CONTROL WIRING	500	10

TABLE III

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	N/A	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	S. B. S.	Islam Sherif	
DATE			

EL-30 A

LOW VOLTAGE CABLES

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
	1	Construction punch list to be checked.	✓
	2	Check cables are correctly fixed to trays and supports.	✓
	3	Check cables through walls or ceilings are correctly sealed.	✓
	4	Check that all cables are installed in accordance with cable lists and approved documents.	✓
	5	Check identification tags of all conductors and wires.	✓
	6	Check connection, termination and joints of cables are correctly executed.	✓
	7	Inspect cables for jacket damage.	✓
	8	Ensure that the correct size and type of crimping lugs have been used.	✓
	9	Check that the bending radius of cables is not less than the minimum established.	✓
	10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓
	11	Tie wraps to be used for cable and wires fixation.	✓
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE III

NOTES:

PRE-COMMISSIONING CHECK LIST		NEUTRAL GROUNDING RESISTOR		FL-09 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical			
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001			
ITEM TAG No. : 030-SUB-NER-1B		SUB-SYSTEM ID : 030-EL-001			
REF. DWGS/DOCS :		AREA : 30			
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Fixation, alignment and installation of NER to be checked.		✓		
3	Check equipment tag number and nameplate details are correct in accordance with the data sheet.		✓		
4	Inspection the frame earthing arrangement.		✓		
5	All supports needed for cables to be checked.		✓		
6	Inspect physical and mechanical condition of the equipment and all components for clear damage.		✓		
7	Check gasket and seals are not damaged.		✓		
8	All equipment to be cleaned.		✓		
9	Check the space heater and circuit where fitted.		✓		
10	Check & record resistance of resistor with site conditions.		✓		
11	Verify that the connection of the resistor is as per the approved drawings.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST
NEUTRAL GROUNDING RESISTOR
EL-09 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)

PROJECT NUMBER : 1251-100

SYSTEM NAME	Substation Power Transformers 11/6.6kV
SUB-SYSTEM NAME	System
ITEM TAG No.	: 030-SUB-NER-1B
REF. DWGS/DOCS	:
DISCIPLINE	: Electrical
SYSTEM ID	: 030-EL-001
SUB-SYSTEM ID	: 030-EL-001
AREA	: 30

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
12	All internal wiring connection are fixed and secure.			
13	Measure the insulation resistance of the resistor to earth.			
14	Perform insulation-resistance tests at the DC test voltage appropriate for the equipment's Maximum Rated Voltage (*)			
15	Equipment test report and inspection certificate to be checked.			
16	Check availability of vendor documents, including commissioning and start-up instructions.			
17	Calibration test certificate of testing equipment to be checked.		N/A	

REMARKS AND OBSERVATIONS:
(*) Refer to table [III]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

Empir

PRE-COMMISSIONING CHECK LIST
NEUTRAL GROUNDING RESISTOR
EL-09 A

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (KV)	TEST VOLTAGE (V) (ONE MINUTE)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
CONTROL WIRING	500	10

TABLE (III)

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NER-1B		SUB-SYSTEM ID : 030-EL-001	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPP	CUSTOMER
NAME			
SIGNATURE			
DATE			

PAGE 1 OF 1

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.			
14	Inspect cable laid in trenches, segregation and protection.			
15	Cables to be tested (continuity/insulation resistance).(*)			
16	Equipment test report and inspection certificate to be checked.			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)			
18	Calibration test certificate of testing equipment to be checked.			
REMARKS AND OBSERVATIONS:				
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.				
COMPANY		CONST. CONTRACTOR		ENPPI
NAME		SIGNATURE		DATE
CUSTOMER				



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A
INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
---------------------	------------------	---

3.3KV	2500V	200
-------	-------	-----

6.6KV & Above	5000V	200
---------------	-------	-----

--	--	--

--	--	--

--	--	--

--	--	--

--	--	--

--	--	--

TABLE (I)

NOTES:

No.		DESCRIPTION	OK/NA/PL	RESULT	ITEM No.
1		Construction punch list to be checked.	✓		
2		Check cables are correctly fixed to trays and supports.	✓		
3		Check cables through walls or ceilings are correctly sealed.	✓		
4		Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓		
5		Check identification tags of all conductors and wires.	✓		
6		Check connection, tightness, termination and joints of cables are correctly executed.	✓		
7		Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓		
8		Check that the bending radius of cables is not less than the minimum established.	✓		
9		Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
10		Tie wraps to be used for cable and wires fixation.	✓		
11		Cable connections shall be torque tested.	✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR	ENPPI	CUSTOMER	
NAME					
SIGNATURE					
DATE					

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM NAME : System	
ITEM TAG No. : 030-SUB-NER-1B	AREA : 30
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001	
SYSTEM ID : 030-EL-001	
REF. DWGS/DOCS :	

PRE-COMMISSIONING CHECK LIST	
LOW VOLTAGE CABLES	
EL-30 A	

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001	
ITEM TAG No. : 030-SUB-NEK-1B		SUB-SYSTEM ID : 030-EL-001	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
12	Check that buried cables are correctly covered and protected.	N/A	
13	Trench markers to be checked w.r.t approved documents.	N/A	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	N/A	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
19	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

उद्देश

LOW VOLTAGE CABLES

[illegible]

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/1-030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P/1-030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		DISCIPLINE : Electrical			
SUB-SYSTEM NAME : System		SYSTEM ID : 030-EL-001			
ITEM TAG No. : C3-030-SUB-AVR-1B		SUB-SYSTEM ID : 030-EL-001			
REF. DWGS/DOCS :		AREA : 30			
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		FL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : C3-030-SUB-AVR-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL
12	Trench markers to be checked w.r.t approved documents.	✓			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	✓			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A			
18	Calibration test certificate of testing equipment to be checked.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER	NAME	SIGNATURE
DATE					



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

TABLE III		
200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

TABLE III

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	Tie wraps to be used for cable and wires fixation.	✓					
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓					
9	Check that the bending radius of cables is not less than the minimum established.	✓					
8	Ensure that the correct size and type of crimping lugs have been used.	✓					
7	Inspect cables for jacket damage.	✓					
6	Check connection, termination and joints of cables are correctly executed.	✓					
5	Check identification tags of all conductors and wires.	✓					
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓					
3	Check cables through walls or ceilings are correctly sealed.	✓					
2	Check cables are correctly fixed to trays and supports.	✓					
1	Construction punch list to be checked.	✓					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)		SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System			
ITEM TAG No. : C3-030-SUB-AVR-1A		SUB-SYSTEM ID : 030-EL-001		AREA : 30			
PRE-COMMISSIONING CHECK LIST							
MEDIUM VOLTAGE CABLES							
EL-31 A							

PAGE 1 OF 1



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE III

NOTES:

PAGE 1 OF 1

PRE-COMMISSIONING CHECK LIST					
MEDIUM VOLTAGE CABLES					
EL-31 A					
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
DISCIPLINE : Electrical					
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No.		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	/			
2	Check cables are correctly fixed to trays and supports.	/			
3	Check cables through walls or ceilings are correctly sealed.	/			
4	Check that all cables are installed in accordance with cable lists and approved documents.	/			
5	Check identification tags of all conductors and wires.	/			
6	Check connection, termination and joints of cables are correctly executed.	/			
7	Inspect cables for jacket damage.	/			
8	Ensure that the correct size and type of crimping lugs have been used.	/			
9	Check that the bending radius of cables is not less than the minimum established.	/			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	/			
11	Tie wraps to be used for cable and wires fixation.	/			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE		Suby		[Signature]	
DATE				[Signature]	

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G1-030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.		
14	Inspect cable laid in trenches, segregation and protection.		
15	Cables to be tested (continuity/insulation resistance).(*)		
16	Equipment test report and inspection certificate to be checked.		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)		NA
18	Calibration test certificate of testing equipment to be checked.		
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)		PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : C1-030-SUB-AVR-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : C1-030-SUB-AVR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	OK/NA/PL
12	Trench markers to be checked w.r.t approved documents.		
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.		
14	Inspect cable laid in trenches, segregation and protection.		
15	Cables to be tested (continuity/insulation resistance).(*)		
16	Equipment test report and inspection certificate to be checked.		
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)		
18	Calibration test certificate of testing equipment to be checked.		
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE III

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL




EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



DATE		SIGNATURE		NAME		COMPANY	
						CONST. CONTRACTOR	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
ITEM TAG No.		: C1-030-SUB-AVR-1A		AREA : 30			
SUB-SYSTEM NAME		: Substation Power Transformers 11/6.6kV System		SUB-SYSTEM ID : 030-EL-001			
SYSTEM NAME		: Substation Power Transformers 11/6.6kV System		SYSTEM ID : 030-EL-001			
PROJECT NUMBER		: 1251-100		DISCIPLINE : Electrical			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
<p align="center">PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A</p>							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : C1-030-SUB-AVR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
	12	Trench markers to be checked w.r.t approved documents.	✓
	13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓
	14	Inspect cable laid in trenches, segregation and protection.	✓
	15	Cables to be tested (continuity/insulation resistance).(*)	✓
	16	Equipment test report and inspection certificate to be checked.	✓
	17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA
	18	Calibration test certificate of testing equipment to be checked.	✓
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE III

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : G2-030-SUB-NER-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	✓			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	The wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER	NAME	SIGNATURE
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G2-030-SUB-NEP-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance)-(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE III

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G2-030-SUB-NER-1A		AREA : 30	
REF. DWGs/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G2-030-SUB-NER-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

පදනම

PAGE 1 OF 1

PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE (I)		

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
FL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : G1-030-SUB-NEP-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE III

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation Power Transformers 11/6.6kV					
SUB-SYSTEM NAME : System					
ITEM TAG No. : P-030-SUB-AVR-1A					
AREA : 30					
REF. DWGS/DOCS :					
No.					
DESCRIPTION					
RESULT		OK/NA/PL		ITEM No.	
1					
Construction punch list to be checked.					
2					
Check cables are correctly fixed to trays and supports.					
3					
Check cables through walls or ceilings are correctly sealed.					
4					
Check that all cables are installed in accordance with cable lists and approved documents.					
5					
Check identification tags of all conductors and wires.					
6					
Check connection, termination and joints of cables are correctly executed.					
7					
Inspect cables for jacket damage.					
8					
Ensure that the correct size and type of crimping lugs have been used.					
9					
Check that the bending radius of cables is not less than the minimum established.					
10					
Cable markers to be installed before covering buried cables or cables in cable trays.					
11					
Tie wraps to be used for cable and wires fixation.					
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME		NAME		CUSTOMER	
SIGNATURE		SIGNATURE		SIGNATURE	
DATE		DATE		DATE	

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM ID : 030-EL-001

SUB-SYSTEM ID : 030-EL-001

ITEM TAG No. : P-030-SUB-AVR-1A

AREA

: 30

REF. DWGS/DOCS :

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

12 Trench markers to be checked w.r.t approved documents.

13 Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.

14 Inspect cable laid in trenches, segregation and protection.

15 Cables to be tested (continuity/insulation resistance).(*)

16 Equipment test report and inspection certificate to be checked.

17 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)

18 Calibration test certificate of testing equipment to be checked.

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

EL-31 A

EL-31 A

CABLE VOLTAGE LEVEL

D.C TEST VOLTAGE

MINIMUM INSULATION
RESISTANCE (M.OHMS).

3.3KV

2500V

200

6.6kV & Above

50005

200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P-030-SUB-AVR-1B	
AREA : 30		REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
1	Construction punch list to be checked.	✓		
2	Check cables are correctly fixed to trays and supports.	✓		
3	Check cables through walls or ceilings are correctly sealed.	✓		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓		
5	Check identification tags of all conductors and wires.	✓		
6	Check connection, termination and joints of cables are correctly executed.	✓		
7	Inspect cables for jacket damage.	✓		
8	Ensure that the correct size and type of crimping lugs have been used.	✓		
9	Check that the bending radius of cables is not less than the minimum established.	✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
11	Tie wraps to be used for cable and wires fixation.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV System	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV System	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P-030-SUB-AVR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE III		
NOTES:		

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P1-030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P1-030-SUB-PTR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	✓	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	✓	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

Empi

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
11	Tie wraps to be used for cable and wires fixation.						
10	Cable markers to be installed before covering buried cables or cables in cable trays.						
9	Check that the bending radius of cables is not less than the minimum established.						
8	Ensure that the correct size and type of crimping lugs have been used.						
7	Inspect cables for jacket damage.						
6	Check connection, termination and joints of cables are correctly executed.						
5	Check identification tags of all conductors and wires.						
4	Check that all cables are installed in accordance with cable lists and approved documents.						
3	Check cables through walls or ceilings are correctly sealed.						
2	Check cables are correctly fixed to trays and supports.						
1	Construction punch list to be checked.						
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
ITEM TAG No.		: P1-030-SUB-PTR-1B					
SUB-SYSTEM NAME		: Substation Power Transformers 11/6.6kV System					
SYSTEM NAME		: Substation Power Transformers 11/6.6kV System					
PROJECT NUMBER		: 1251-100					
PROJECT TITLE		: EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
EL-31 A							
MEDIUM VOLTAGE CABLES							
PRE-COMMISSIONING CHECK LIST							

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV

SYSTEM ID : 030-EL-001

SUB-SYSTEM ID : 030-EL-001

AREA : 30

REF. DWGS/DOCS :

ITEM TAG No. : P1-030-SUB-PTR-1B

AREA : 30

SUB-SYSTEM ID : 030-EL-001

SYSTEM ID : 030-EL-001

DISCIPLINE : Electrical

SYSTEM NAME : Substation Power Transformers 11/6.6kV

SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV

SYSTEM ID : 030-EL-001

SUB-SYSTEM ID : 030-EL-001

AREA : 30

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		

Trench markers to be checked w.r.t approved documents.

Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.

Inspect cable laid in trenches, segregation and protection.

Cables to be tested (continuity/insulation resistance).(*)

Equipment test report and inspection certificate to be checked.

Check availability of vendor documents, including commissioning and start-up instructions. (If Any)

Calibration test certificate of testing equipment to be checked.

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
DISCIPLINE : Electrical					
SYSTEM NAME : Substation Power Transformers 11/6.6kV					
SUB-SYSTEM NAME : System					
ITEM TAG No. : P1-030-SUB-NER-1A					
AREA : 30					
REF. DWGS/DOCS :					
No.		DESCRIPTION			
1		Construction punch list to be checked.			
2		Check cables are correctly fixed to trays and supports.			
3		Check cables through walls or ceilings are correctly sealed.			
4		Check that all cables are installed in accordance with cable lists and approved documents.			
5		Check identification tags of all conductors and wires.			
6		Check connection, termination and joints of cables are correctly executed.			
7		Inspect cables for jacket damage.			
8		Ensure that the correct size and type of crimping lugs have been used.			
9		Check that the bending radius of cables is not less than the minimum established.			
10		Cable markers to be installed before covering buried cables or cables in cable trays.			
11		Tie wraps to be used for cable and wires fixation.			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE		Sobh		[Signature]	
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SYSTEM ID : 030-EL-001		SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV	
SUB-SYSTEM ID : 030-EL-001		ITEM TAG No. : P1-030-SUB-NER-1A	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	/	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	/	
14	Inspect cable laid in trenches, segregation and protection.	/	
15	Cables to be tested (continuity/insulation resistance).(*)	/	
16	Equipment test report and inspection certificate to be checked.	/	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	/	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001	
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001	
ITEM TAG No. : P1-030-SUB-NER-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	/	
2	Check cables are correctly fixed to trays and supports.	/	
3	Check cables through walls or ceilings are correctly sealed.	/	
4	Check that all cables are installed in accordance with cable lists and approved documents.	/	
5	Check identification tags of all conductors and wires.	/	
6	Check connection, termination and joints of cables are correctly executed.	/	
7	Inspect cables for jacket damage.	/	
8	Ensure that the correct size and type of crimping lugs have been used.	/	
9	Check that the bending radius of cables is not less than the minimum established.	/	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	/	
11	Tie wraps to be used for cable and wires fixation.	/	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : System		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : P1-030-SUB-NER-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.				
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.				
14	Inspect cable laid in trenches, segregation and protection.				
15	Cables to be tested (continuity/insulation resistance).(*)				
16	Equipment test report and inspection certificate to be checked.				
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)			N/A	
18	Calibration test certificate of testing equipment to be checked.				
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST



EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
---------------------	------------------	---

3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE (I)

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation Power Transformers 11/6.6kV		SYSTEM ID : 030-EL-001			
SUB-SYSTEM NAME : Substation Power Transformers 11/6.6kV		SUB-SYSTEM ID : 030-EL-001			
ITEM TAG No. : P2-030-SUB-PTR-1A		AREA : 30			
REF. DWGS/DOCS :					
No.		DESCRIPTION			
1		Construction punch list to be checked.			
2		Check cables are correctly fixed to trays and supports.			
3		Check cables through walls or ceilings are correctly sealed.			
4		Check that all cables are installed in accordance with cable lists and approved documents.			
5		Check identification tags of all conductors and wires.			
6		Check connection, termination and joints of cables are correctly executed.			
7		Inspect cables for jacket damage.			
8		Ensure that the correct size and type of crimping lugs have been used.			
9		Check that the bending radius of cables is not less than the minimum established.			
10		Cable markers to be installed before covering buried cables or cables in cable trays.			
11		Tie wraps to be used for cable and wires fixation.			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					

PAGE 1 OF 1

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A



INSULATION TEST



EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



12.11- Electrical Supplier Check Lists & Reports

System ID		030-EL-001
System Description		Substation Power Transformers 11/6.6kV
 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 

<div>  <div> <div>Project: 01251-100</div> <div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div>  </div> </div> </div>	<div>System ID</div> <div>030-EL-001</div>
---	--

13.01- Electrical -Commissioning Check Lists

System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV





Enppi
PETROJET

Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)





الجمهورية العراقية
وزارة النفط



13.02- Electrical Supplier Check Lists & Reports



 Enppi PETROJET	Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV

14- Red Marked-up Drawings




 Enppi PETROJET	Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV

14.01-P&ID

System Description	Substation Power Transformers 11/6.6kV
System ID	030-EL-001
<div data-bbox="1139 1912 1420 1998"></div> <div data-bbox="541 1919 1043 1975"><p>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</p></div> <div data-bbox="266 1899 464 1986"></div>	

<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	
System ID	030-EI-001
System Description	Substation Power Transformers 11/6.6kV
<div>14.01- P&ID</div>	

14.02- Instrumentation Drawings

 	Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 
System ID	030-EL-001
System Description	Substation Power Transformers 11/6.6kV

